



**City of Los Angeles  
Department of Public Works**

**Bureau of Engineering  
Wastewater Conveyance Engineering Division  
Wastewater Conveyance Construction Division**

**Bureau of Contract Administration  
Wastewater Construction Division**

## **Sewer Rehabilitation and Replacement Plan Annual Progress Report**

**Fiscal Year 2009/2010**



(This page was intentionally left blank.)

## Completed Rehabilitation and Replacement Projects for FY 2009/2010

	Project Title	Project CIP Number	Reach Feet Completed	Project Award Date	Completion Date
1	SSRP A02A Venice Bl & Genesee	C764	17,743	03/21/08	08/19/09
2	SSRP H28B Franklin Ave & Nichols Canyon Rd	C762	20,618	03/05/08	09/21/09
4	SSRP H32A Canyon & Spring Oak	C759	11,432	04/28/08	10/23/09
4	SSRP A02B Coliseum & La Brea	C765	23,237	03/21/08	10/27/09
5	Upper Beachwood Central Maintenance Hole Addition	C691	2,554	09/29/08	12/30/09
6	SSRP H30B Santa Monica Blvd & Gower St	C756	13,750	02/27/08	01/07/10
7	Odor Control Hollydale Dr. Local Sewer Addition	C766	3,100	07/30/08	03/29/10
8	SSRP S09 Imperial Hwy & Figueroa St	C551	24,053	03/21/08	04/28/10
9	SSRP H28C Sunset Blvd & Gardner	C763	32,561	04/14/08	06/02/10
10	SSRP U18B Veteran Ave & Sunset Blvd	C770	16,727	11/14/08	06/09/10
11	SSRP U19A Rochester Ave & Beverly Glen Bl	C692	29,743	11/10/08	06/09/10
12	Emergency Sewer Repair Program - FY 2009/2010	C536	31,354	N/A	06/30/10
13	Sewers Program - FY 2009/2010	C627	53,674	N/A	06/30/10
14	Rehab Program - FY 2009/2010	C512	9,556	N/A	06/30/10

<b>Total Reach Length (Feet)</b>
<b>Total Reach Length (Miles)</b>

<b>290,102</b>
<b>54.94</b>

(This page was intentionally left blank.)

PIPE INFORMATION					CONSTRUCTION INFORMATION									
PIPE ID NUMBER US MH / DS MH	STREET NAME	PIPE MATERIAL	YEAR BUILT	PIPE CONDITION	REHABED R&R NEW	R&R (LF)	LINE (LF)	NEW PIPE (LF)	PIPE MATERIAL	PIPE SIZE (IN)	LINER MATERIAL	LINER THICKNESS (IN)	REACH LENGTH (FT)	REACH COMPLETION DATE
<b>CIP No. C764</b>	<b>Project Title: SSRP A02A Venice BI &amp; Genesee</b>				<b>Award Date: 03/21/08</b>					<b>Completion Date: 08/19/09</b>				
5180619551806194A	AIRDROME ST	VCP	1927	B	Rehabed	24.0			VCP	8			215.0	11/12/08
5180609551806115A	AIRDROME ST ALLEY	VCP	1927	D	Rehabed	27.0	346.0		VCP	8	CIPP	0.15	350.0	01/27/09
5180611551806132A	AIRDROME ST ALLEY	VCP	1927	C	Rehabed	57.0	296.0		VCP	8	CIPP	0.15	300.0	06/23/09
5180614951806168A	AIRDROME ST ALLEY	VCP	1927	B	Rehabed	40.0	321.0		VCP	8	CIPP	0.15	325.0	01/28/09
5180616851806193A	AIRDROME ST ALLEY	VCP	1927	B	Rehabed	32.0			VCP	8			317.5	11/25/08
5350607853506077A	ALADDIN ST	VCP	1950	B	Rehabed	6.0			VCP	8			257.0	10/13/08
5180605851806093A	ALCOTT ST	VCP	1927	B	Rehabed	25.0	267.0		VCP	8	CIPP	0.15	311.0	11/24/08
5180605751806058A	ALCOTT ST ALLEY	VCP	1927	C	Rehabed	36.0	308.0		VCP	8	CIPP	0.15	311.9	02/11/09
5180621251806216A	ALVIRA ST	CON	1934	C	R&R	246.0			VCP	8			250.0	12/04/09
5180621651810020A	ALVIRA ST	CON	1934	C	R&R	246.0			VCP	8			250.0	12/02/08
5350604053506044A	BOWCROFT ST	VCP	1949	C	Rehabed		336.0			8	CIPP	0.15	340.0	01/14/09
5350207053502071A	BOWSFIELD ST	VCP	1948	D	Rehabed	18.0	246.0		VCP	8	CIPP	0.15	249.9	01/21/09
5350606453506062A	BRUSHTON ST	VCP	1949	B	Rehabed	24.0			VCP	8			348.0	10/13/08
5350203753502038A	CLYDE AV ALLEY	VCP	1941	B	Rehabed	29.0			VCP	8			275.0	10/30/08
5350606353506051A	COLISEUM ST	VCP	1958	B	Rehabed	18.0			VCP	8			250.0	10/16/08
5350606553506063A	COLISEUM ST	VCP	1948	C	R&R	252.0			VCP	8			256.4	10/20/08
5350207853502071A	ENVILLE PL	VCP	1948	C	Rehabed	64.0			VCP	8			293.1	10/23/08
5350601453506013A	FALLSGROVE ST	VCP	1948	B	Rehabed	52.0			VCP	8			277.5	10/21/08
5180713251807147A	GENESEE AV	CON	1928	C	R&R	341.0			VCP	8			345.0	04/02/09
5180714751807166A	GENESEE AV	CON	1928	C	R&R	341.0			VCP	8			345.0	04/02/09
5180716651807173A	GENESEE AV	CON	1928	C	R&R	341.0				8			345.0	03/24/09
5180717351807187A	GENESEE AV	CON	1928	C	R&R	341.0			VCP	8			344.5	03/24/09
5180718751811009A	GENESEE AV	CON	1928	C	R&R	336.0			VCP	8			340.2	03/24/09
5181100951811018A	GENESEE AV	CON	1928	C	R&R	154.0			VCP	8			157.5	03/23/09
5181101851811043A	GENESEE AV	CON	1928	C	R&R	304.0			VCP	8			307.8	03/23/09
5181104351811059A	GENESEE AV	CON	1928	C	R&R	296.0			VCP	8			300.0	01/07/09
5181105951810087A	GENESEE AV	CON	1928	D	R&R	296.0			VCP	8			300.0	01/05/09
5350607553506059A	GENESEE AV	VCP	1949	D	Rehabed		129.0			8	CIPP	0.15	132.7	01/19/09
5350605953506060A	GENESSE AV	VCP	1950	D	R&R	172.0			VCP	8			176.2	10/15/08
5350608253506083A	GLENFORD ST	VCP	1945	B	Rehabed		346.0			8	CIPP	0.15	350.0	01/21/09
5350608453506085A	GLENFORD ST	VCP	1945	B	Rehabed	19.0			VCP	8			294.7	10/24/08
5350607253506056A	HAUSER BLVD	VCP	1948	B	Rehabed		279.0			8	CIPP	0.15	282.7	01/21/09
5180608151806099A	HAYWORTH AV	VCP	1927	B	Rehabed	8.0			VCP	8			249.5	12/11/08
5181002751810036A	HAYWORTH AV	VCP	1934	B	Rehabed	30.0	269.0		VCP	8	CIPP	0.15	273.0	01/26/09
5181000951810027A	HAYWORTH AVE	VCP	1934	B	Rehabed	23.0	269.0		VCP	8	CIPP	0.15	273.0	01/26/09
5181003651810047A	HAYWORTH AVE	VCP	1934	B	Rehabed	28.0	296.0		VCP	8	CIPP	0.15	300.0	11/10/08
5180606451806080A	HIPOINT ST	VCP	1927	C	Rehabed	8.0	267.0		VCP	8	CIPP	0.15	271.2	02/09/09
5180611851806135A	HIPOINT ST	VCP	1927	C	Rehabed	51.0			VCP	8			260.0	12/10/08

PIPE INFORMATION					CONSTRUCTION INFORMATION									
PIPE ID NUMBER US MH / DS MH	STREET NAME	PIPE MATERIAL	YEAR BUILT	PIPE CONDITION	REHABED R&R NEW	R&R (LF)	LINE (LF)	NEW PIPE (LF)	PIPE MATERIAL	PIPE SIZE (IN)	LINER MATERIAL	LINER THICKNESS (IN)	REACH LENGTH (FT)	REACH COMPLETION DATE
5180613551806152A	HIPOINT ST	VCP	1927	B	Rehabed	31.0			VCP	8			256.1	12/08/08
5350600353506002A	HOLDREGE AVE	VCP	1927	D	Rehabed	22.0	57.0		VCP	8	CIPP	0.15	61.0	06/11/09
5350600253506001A	JEFFERSON BLVD	VCP	1957	D	Rehabed	9.0	107.0		VCP	8	CIPP	0.27	110.7	07/13/09
5350600653502088A	KALSMAN DR	VCP	1949	B	Rehabed		191.0			8	CIPP	0.27	185.0	01/19/09
5350601953506006A	KALSMAN DR	VCP	1949	D	Rehabed	37.0	337.0		VCP	8	CIPP	0.27	341.1	01/16/09
5350204953502048A	LA CIENEGA BL RW	VCP	1949	B	Rehabed		296.0			8	CIPP	0.15	300.0	01/23/09
5180618051810012A	ORANGE GROVE AVE	VCP	1927	D	R&R	236.0			VCP	8			240.0	12/19/08
5180607951806097A	POINT VIEW ST	VCP	1927	B	Rehabed	12.0	273.0		VCP	8	CIPP	0.15	276.5	02/09/09
5350208053502104A	RODEO RD ALLEY	VCP	1949	B	Rehabed		296.0			8	CIPP	0.27	300.0	02/06/09
5181006851810071A	SAWYER ST	VCP	1957	B	Rehabed		345.0			8	CIPP	0.15	348.7	02/17/09
5181010251810104A	SAWYER ST	VCP	1942	B	Rehabed	292.0			VCP	8			320.9	05/01/09
5181106351811062A	SOUTH VENICE BLVD	VCP	1926	D	Rehabed		18.0			10	CIPP	0.27	21.5	06/01/09
5180712051807133A	SPAULDING AV	CON	1928	C	R&R	348.0			VCP	8			352.0	01/07/09
5180713351807148A	SPAULDING AV	CON	1928	C	R&R	350.0			VCP	8			354.0	12/29/08
5180714851807167A	SPAULDING AV	CON	1928	C	R&R	246.0			VCP	8			250.0	12/10/08
5180716751807174A	SPAULDING AV	CON	1928	C	R&R	336.0			VCP	8			340.0	11/21/08
5180717451807188A	SPAULDING AV	CON	1928	C	R&R	331.0			VCP	8			335.0	11/25/08
5180718851811010A	SPAULDING AV	CON	1928	D	R&R	335.0			VCP	8			338.8	12/03/08
5181101051811020A	SPAULDING AV	CON	1928	C	Rehabed		229.0			8	CIPP	0.15	233.0	01/12/09
5181102051811044A	SPAULDING AV	CON	1928	C	Rehabed		264.0			8	CIPP	0.15	268.2	01/12/09
5181104451811060A	SPAULDING AV	CON	1928	D	Rehabed	8.0	262.0		VCP	8	CIPP	0.15	266.4	06/01/09
5181102151811020A	SPAULDING AV ALLEY	CON	1928	C	Rehabed		94.0			8	CIPP	0.15	98.0	01/13/09
5180620651810006A	STEARNS DR	CON	1934	C	R&R	316.0			VCP	8			320.0	11/07/08
5181111151811087A	THURMAN AVE	VCP	1927	C	Rehabed		332.0			8	CIPP	0.15	336.0	05/28/09
5181111251811086A	THURMAN AVE	VCP	1927	C	Rehabed		325.0			8	CIPP	0.15	329.0	05/28/09
5181113551811111A	THURMAN AVE	VCP	1927	C	Rehabed		332.0			8	CIPP	0.15	335.6	01/15/09
<b>CIP No. C762</b>	<b>Project Title: SSRP H28B Franklin Ave &amp; Nichols Canyon Rd</b>				<b>Award Date: 03/05/08</b>					<b>Completion Date: 09/21/09</b>				
4691322349301001A	CITRUS AV	VCP	1924	D	R&R	318.0			VCP	8			321.7	7/23/2008
4691322746913228A	FOUNTAIN AV ALLEY	VCP	1916	B	Rehabed	65.0			VCP	8			277.0	7/18/2008
4691322849301005A	FOUNTAIN AV ALLEY	VCP	1916	A	Rehabed	6.0			VCP	8			277.0	7/21/2008
4700713047011004A	NICHOLS CANYON RD	VCP	1948	B	Rehabed	32.0	260.0		VCP	8	CIP	0.23	264.5	5/6/2009
4701100447011012A	NICHOLS CANYON RD	VCP	1948	D	Rehabed		170.0			8	CIP	0.23	173.6	5/6/2009
4701101347011016A	NICHOLS CANYON RD	VCP	1948	D	Rehabed	12.0	193.0		VCP	8	CIP	0.23	197.4	5/7/2009
4701101647011020A	NICHOLS CANYON RD	VCP	1948	B	Rehabed	8.0	173.0		VCP	8	CIP	0.23	177.3	5/7/2009
4701101747011021A	CURSON AV	CON	1925	B	R&R	141.0			VCP	8			144.7	12/3/2008
4701102047011022A	NICHOLS CANYON RD	VCP	1948	B	Rehabed		181.0			8	CIP	0.23	185.0	7/8/2009
4701102147011023A	CURSON AV	CON	1925	B	R&R	206.0			VCP	8			209.7	12/2/2008
4701102247011025A	NICHOLS CANYON RD	VCP	1948	B	Rehabed	24.0	196.0		VCP	8	CIP	0.23	200.0	3/11/2009
4701102347011031A	CURSON AV	CON	1925	B	R&R	198.0			VCP	8			201.5	11/24/2008

PIPE INFORMATION					CONSTRUCTION INFORMATION									
PIPE ID NUMBER US MH / DS MH	STREET NAME	PIPE MATERIAL	YEAR BUILT	PIPE CONDITION	REHABED R&R NEW	R&R (LF)	LINE (LF)	NEW PIPE (LF)	PIPE MATERIAL	PIPE SIZE (IN)	LINER MATERIAL	LINER THICKNESS (IN)	REACH LENGTH (FT)	REACH COMPLETION DATE
4701103147011042A	CURSON AV	CON	1925	B	R&R	255.0			VCP	8			259.1	11/20/2008
4701103547011040A	NICHOLS CANYON RD	VCP	1948	B	Rehabed	15.0	273.0		VCP	8	CIP	0.23	277.3	3/19/2009
4701103647011031A	CURSON PL	CON	1925	B	R&R	104.0			VCP	8			108.0	12/4/2008
4701103747011041A	CURSON PL	CON	1925	B	R&R	122.0			VCP	8			126.2	12/31/2008
4701104147011048A	CURSON PL	CON	1925	B	R&R	135.0			VCP	8			139.1	12/30/2008
4701104247011049A	CURSON AV	CON	1925	B	R&R	246.0			VCP	8			250.3	11/19/2008
4701104647011047A	NICHOLS CANYON RD	VCP	1948	B	Rehabed	26.0	182.0		VCP	8	CIP	0.23	186.4	5/12/2009
4701104847011054A	CURSON PL	CON	1925	B	R&R	250.0			VCP	8			254.0	12/29/2008
4701104947011056A	CURSON AV	CON	1925	C	R&R	354.0			VCP	8			357.6	11/18/2008
4701105347011059A	NICHOLS CANYON RD	VCP	1948	D	Rehabed	22.0	188.0		VCP	8	CIP	0.23	191.8	3/9/2009
4701105447011055A	CURSON PL	CON	1925	B	R&R	107.0			VCP	8			111.2	12/11/2008
4701105547011061A	CURSON PL	CON	1925	C	R&R	159.0			VCP	8			163.2	12/10/2008
4701105647011062A	CURSON AV	CON	1925	C	R&R	145.0			VCP	8			149.1	11/14/2008
4701106147011062A	CURSON AV	CON	1925	A	R&R	81.0			VCP	8			85.0	11/12/2008
4701106247011066A	CURSON AV	CON	1925	B	R&R	45.0			VCP	8			49.0	11/10/2008
4701106447011074A	NICHOLS CANYON RD	VCP	1939	C	Rehabed	30.0	314.0		VCP	8	CIP	0.23	317.6	5/8/2009
4701106647011082A	CURSON AV	VCP	1964	B	R&R	366.0			VCP	8			370.0	11/7/2008
4701106947011065A	CURSON TER	VCP	1952	B	Rehabed	6.0	183.0		VCP	8	CIP	0.23	186.8	5/5/2009
4701107047012126A	HILLSIDE AV	VCP	1927	C	Rehabed		229.0			8	CIP	0.23	233.0	12/30/2008
4701107447011093A	NICHOLS CANYON RD	VCP	1939	B	Rehabed	43.0	305.0		VCP	8	CIP	0.23	309.4	3/20/2009
4701108147011089A	STANLEY AV	VCP	1951	B	Rehabed		140.0			8	CIP	0.23	144.5	1/16/2009
4701108247011108A	CURSON AV	VCP	1964	C	R&R	306.0			VCP	8			310.0	11/3/2008
4701108347011110A	SIERRA BONITA AV	VCP	1925	B	R&R	311.0			VCP	8			315.0	9/19/2008
4701108647011105A	ORANGE GROVE AV	CON	1923	D	R&R	226.0			VCP	8			230.2	1/14/2009
4701108947011095A	STANLEY AV	VCP	1951	D	Rehabed	6.0	96.0		VCP	8	CIP	0.23	100.2	1/16/2009
4701109547011107A	STANLEY AV	CON	1920	C	R&R	251.0			VCP	8			255.0	1/7/2009
4701110347011102A	FAREHOLM DR	VCP	1926	C	R&R	125.0			VCP	8			129.1	1/20/2009
4701200347012013A	CASTILIAN DR	VCP	1927	B	Rehabed	10.0	49.0		VCP	8	CIP	0.23	52.6	11/3/2008
4701200847012017A	OUTPOST DR	CON	1900	D	Rehabed	15.0	176.0		VCP	8	CIP	0.28	180.0	1/5/2009
4701201747012040A	OUTPOST DR	CON	1900	D	Rehabed	12.0	221.0		VCP	8	CIP	0.28	225.1	1/5/2009
4701201947012034A	CASTILIAN DR	VCP	1927	B	Rehabed		175.0			8	CIP	0.23	179.0	12/22/2008
4701204047012048A	OUTPOST DR	CON	1900	D	Rehabed	22.0	185.0		VCP	8	CIP	0.28	189.0	12/30/2008
4701204947012057A	OUTPOST DR	CON	1900	D	Rehabed	8.0	77.0		VCP	8	CIP	0.28	81.2	12/31/2008
4701205947012066A	LOS TILOS RD	VCP	1927	C	Rehabed		250.0			8	CIP	0.23	254.3	12/31/2008
4701206347012064A	CASTILIAN DR	VCP	1927	B	Rehabed		87.0			8	CIP	0.23	91.1	12/22/2008
4701207747012083A	OUTPOST DR	CON	1900	B	Rehabed	29.0	219.0		VCP	8	CIP	0.28	223.1	12/30/2008
4701207847012475A	LA PRESA DR	VCP	1927	B	Rehabed		172.0			8	CIP	0.23	173.8	5/4/2009
4701207947012078A	LA PRESA DR	VCP	1927	B	Rehabed	21.0	212.0		VCP	8	CIP	0.23	215.8	5/4/2009
4701208347012092A	OUTPOST DR	CON	1900	B	Rehabed	24.0	204.0		VCP	8	CIP	0.28	207.5	12/30/2008

PIPE INFORMATION					CONSTRUCTION INFORMATION									
PIPE ID NUMBER US MH / DS MH	STREET NAME	PIPE MATERIAL	YEAR BUILT	PIPE CONDITION	REHABED R&R NEW	R&R (LF)	LINE (LF)	NEW PIPE (LF)	PIPE MATERIAL	PIPE SIZE (IN)	LINER MATERIAL	LINER THICKNESS (IN)	REACH LENGTH (FT)	REACH COMPLETION DATE
4701208647012085A	LA PRESA DR	VCP	1927	B	Rehabed	6.0	87.0		VCP	8	CIP	0.23	90.6	12/29/2008
4701208747012086A	LA PRESA DR	VCP	1927	B	Rehabed	26.0	99.0		VCP	8	CIP	0.23	103.2	12/29/2008
4701209247012093A	OUTPOST DR	CON	1900	C	Rehabed		76.0			8	CIP	0.28	80.1	12/31/2008
4701210947012112A	EL CERRITO PL	CON	1925	B	R&R	176.0			VCP	8			180.4	8/27/2008
4701211247012113A	HILLSIDE AV	CON	1925	A	R&R	134.0			VCP	8			137.6	9/2/2008
4701211347012122A	OUTPOST DR	CON	1925	B	Rehabed	11.0	301.0		VCP	8	CIP	0.28	304.6	12/30/2008
4701211847012120A	HILLSIDE AV	VCP	1925	B	Rehabed	39.0	201.0		VCP	8	CIP	0.23	205.0	5/4/2009
4701211947012128A	FULLER AV	CON	1930	C	R&R	168.0			VCP	8			172.0	9/10/2008
4701212147012133A	EL CERRITO PL	VCP	1925	B	R&R	196.0			VCP	8			200.0	8/15/2008
4701213347012138A	EL CERRITO PL	VCP	1925	C	R&R	196.0			VCP	8			200.0	8/12/2008
4701213447012147A	VISTA ST	CON	1927	D	R&R	310.0			VCP	8			314.0	9/17/2008
4701213647012151A	FULLER AV	VCP	1925	B	R&R	350.0			VCP	8			354.0	9/9/2008
4701213847012159A	EL CERRITO PL	VCP	1925	C	R&R	285.0			VCP	8			288.8	8/8/2008
4701214147012160A	SYCAMORE AV	VCP	1925	D	R&R	305.0			VCP	8			308.7	8/22/2008
4701215047012151A	FRANKLIN AV	VCP	1925	B	Rehabed	11.0	195.0		VCP	8	CIP	0.23	199.0	1/8/2009
4701215147012152A	FRANKLIN AV	VCP	1925	C	Rehabed	75.0	357.0		VCP	8	CIP	0.23	361.0	1/8/2009
4701215247012153A	FRANKLIN AV	VCP	1925	C	Rehabed	57.0	276.0		VCP	8	CIP	0.23	280.0	1/8/2009
4701215847016011A	FULLER AV	VCP	1925	C	R&R	340.0			VCP	8			344.0	9/5/2008
4701215947016007A	EL CERRITO PL	VCP	1925	B	R&R	296.0			VCP	8			300.0	8/5/2008
4701216047016008A	SYCAMORE AV	VCP	1925	D	R&R	304.0			VCP	8			308.0	8/21/2008
4701217847012049A	OUTPOST DR	VCP	1927	D	Rehabed		7.0			8	CIP	0.28	10.8	4/3/2009
4701247547012077A	LA PRESA DR	CON	1927	B	Rehabed	17.0	49.0		VCP	8	CIP	0.23	50.9	5/4/2009
4701500347011100A	FAREHOLM DR	CON	1927	D	R&R	144.0			VCP	8			147.7	2/3/2009
4701500447011101A	FAREHOLM DR	CON	1925	E	R&R	251.0			VCP	8			254.6	1/28/2009
4701600347016193A	VISTA ST	VCP	1925	D	R&R	232.0			VCP	8			236.1	9/12/2008
4701600747016024A	EL CERRITO PL	VCP	1916	A	R&R	296.0			VCP	8			300.0	8/1/2008
4701600847016026A	SYCAMORE AV	VCP	1916	B	R&R	308.0			VCP	8			308.0	8/20/2008
4701601747016018A	HOLLYWOOD BL	VCP	1916	B	Rehabed	11.0			VCP	8			282.2	3/24/2009
4701602147016022A	HOLLYWOOD BL	VCP	1916	B	Rehabed	17.0			VCP	8			282.4	3/25/2009
4701602647016027A	HOLLYWOOD BL	VCP	1916	A	Rehabed	26.0			VCP	12			30.0	5/4/2009
4701602747016029A	HOLLYWOOD BL	VCP	1914	A	R&R	236.0			VCP	12			240.0	5/1/2009
4701602947016030A	HOLLYWOOD BL	VCP	1914	B	R&R	236.0			VCP	12			239.9	4/15/2009
4701603047016031A	HOLLYWOOD BL	VCP	1914	A	R&R	91.0			VCP	12			94.7	4/15/2009
4701603847016050A	FORMOSA AV	VCP	1916	B	R&R	357.0			VCP	8			360.7	7/28/2008
4701603947016052A	LA BREA AV	VCP	1916	D	R&R	286.0			VCP	8			290.0	10/27/2008
4701604447016059A	ORANGE DR	VCP	1952	D	Rehabed	8.0			VCP	12			220.2	10/7/2008
4701605247016071A	LA BREA AV	VCP	1916	A	R&R	286.0			VCP	8			290.0	10/22/2008
4701607747016092A	LA BREA AV	VCP	1929	B	Rehabed	22.0			VCP	10			344.1	10/17/2008
4701611347016141A	LA BREA AV	VCP	1929	D	Rehabed		303.0			10	CIP	0.23	307.0	1/5/2009

PIPE INFORMATION					CONSTRUCTION INFORMATION									
PIPE ID NUMBER US MH / DS MH	STREET NAME	PIPE MATERIAL	YEAR BUILT	PIPE CONDITION	REHABED R&R NEW	R&R (LF)	LINE (LF)	NEW PIPE (LF)	PIPE MATERIAL	PIPE SIZE (IN)	LINER MATERIAL	LINER THICKNESS (IN)	REACH LENGTH (FT)	REACH COMPLETION DATE
4701613047016139A	FORMOSA AV	CON	1923	B	R&R	154.0			VCP	8			157.5	7/25/2008
4701615647016168A	LA BREA AV	VCP	1916	D	Rehabed	30.0	326.0		VCP	8	CIP	0.23	330.0	1/30/2009
4701616749204009A	LA BREA AV	VCP	1929	C	Rehabed	44.0	330.0		VCP	10	CIP	0.23	334.0	7/10/2009
4701616849204009A	LA BREA AV	VCP	1916	D	Rehabed	30.0	325.0		VCP	8	CIP	0.23	329.0	7/6/2009
4701617347016172A	HIGMAN AV	VCP	1916	C	Rehabed	19.0	133.0		VCP	8	CIP	0.23	137.0	5/5/2009
<b>CIP No. C759</b>	<b>Project Title: SSRP H32A Canyon &amp; Spring Oak</b>				<b>Award Date: 04/28/08</b>					<b>Completion Date: 10/23/09</b>				
4690601146906013A	HOLLYRIDGE DR	VCP	1962	B	Rehabed	12.0	141.0		VCP	8	CIPP	0.15	145.0	06/10/09
4690601246906418A	HOLLYRIDGE DR	VCP	1962	C	Rehabed	9.0	81.0		VCP	8	CIPP	0.15	85.0	06/10/09
4690601346906012A	HOLLYRIDGE DR	VCP	1962	B	Rehabed	8.0	92.0		VCP	8	CIPP	0.15	96.0	06/10/09
4690603246906046A	HOLLYRIDGE DR	CON	1927	B	R&R	65.0			VCP	8			69.0	12/23/08
4690603346906032A	HOLLYRIDGE DR	VCP	1962	C	Rehabed		72.0			8			76.0	04/14/09
4690603546906075A	CANYON DR	CON	1927	C	Rehabed	24.0	333.0		VCP	8	CIPP	0.15	337.0	04/21/09
4690604646906419A	HOLLYRIDGE DR	CON	1927	B	R&R	86.0			VCP	8			90.0	12/23/08
4690605446906073A	BRONHOLLY DR	VCP	1925	B	R&R	181.0			VCP	8			185.0	01/26/09
4690606846906069A	LOCKSLEY PL	VCP	1925	B	Rehabed		98.0			8	CIPP	0.15	102.0	09/30/09
4690607246906074A	LOCKSLEY PL	CON	1927	B	Rehabed		176.0			8	CIPP	0.15	180.0	04/23/09
4690607346906421A	BRONHOLLY DR	VCP	1925	B	R&R	101.0			VCP	8			105.0	01/21/09
4690608446906065A	HOLLYRIDGE DR	CON	1927	B	R&R	109.0			VCP	8			113.0	12/18/08
4690608546906084A	HOLLYRIDGE DR	CON	1927	B	R&R	71.0			VCP	8			75.0	12/16/08
4690608646906085A	HOLLYRIDGE DR	CON	1927	C	R&R	104.0			VCP	8			108.0	12/18/08
4690612046906121A	HOLLYRIDGE DR	VCP	1957	C	Rehabed	16.0			VCP	8			200.0	01/13/09
4690612146906100A	HOLLYRIDGE DR	VCP	1957	B	Rehabed	9.0	166.0		VCP	8	CIPP	0.15	170.0	04/28/09
4690612246906123A	SPRING OAK DR	VCP	1939	D	Rehabed	6.0	52.0		VCP	8	CIPP	0.15	56.0	04/23/09
4690612346906124A	SPRING OAK DR	VCP	1939	D	Rehabed		137.0			8	CIPP	0.15	141.0	04/23/09
4690614646906148A	RUTHERFORD DR	VCP	1925	D	Rehabed	13.0	156.0		VCP	8	CIPP	0.15	160.0	09/30/09
4690614846906181A	RUTHERFORD DR	VCP	1926	B	Rehabed	6.0	206.0		VCP	8	CIPP	0.15	210.0	09/30/09
4690615146906152A	TUXEDO TR	VCP	1937	C	Rehabed	12.0	154.0		VCP	8	CIPP	0.15	158.0	04/23/09
4690615246906183A	TUXEDO TR	VCP	1937	B	Rehabed	35.0			VCP	8			274.0	01/15/09
4690615546906185A	CAZAUX DR	VCP	1938	B	Rehabed	10.0			VCP	8			62.0	01/15/09
4690618246906204A	RUTHERFORD DR	VCP	1926	D	Rehabed		109.0			5	CIPP	0.15	113.0	04/27/09
4690618346906184A	TUXEDO TR	VCP	1937	B	Rehabed	6.0	172.0		VCP	8	CIPP	0.15	176.0	04/23/09
4690618446906205A	CANYON DR	VCP	1925	B	Rehabed	6.0	58.0		VCP	8	CIPP	0.15	62.0	04/24/09
4690618546906186A	CAZAUX DR	VCP	1939	B	Rehabed	6.0	130.0		VCP	8	CIPP	0.15	134.0	04/28/09
4690618646906451A	TUXEDO TR	VCP	1927	B	Rehabed		19.0			8	CIPP	0.15	23.0	04/28/09
4690618746906451A	TUXEDO TR	VCP	1927	B	Rehabed	6.0	62.0		VCP	8	CIPP	0.15	66.0	04/16/09
4690620846906207A	TUXEDO TR	CON	1927	B	Rehabed	6.0	189.0		VCP	8	CIPP	0.15	193.0	06/10/09
4690623246906233A	RUTHERFORD DR	VCP	1926	D	Rehabed	15.0	110.0		VCP	8	CIPP	0.15	114.0	04/27/09
4690626746906398A	HOLLYRIDGE DR	CON	1925	B	R&R	72.0			VCP	8			76.0	12/10/08
4690626846906267A	HOLLYRIDGE DR	CON	1925	B	R&R	58.0			VCP	8			62.0	12/11/08

PIPE INFORMATION					CONSTRUCTION INFORMATION									
PIPE ID NUMBER US MH / DS MH	STREET NAME	PIPE MATERIAL	YEAR BUILT	PIPE CONDITION	REHABED R&R NEW	R&R (LF)	LINE (LF)	NEW PIPE (LF)	PIPE MATERIAL	PIPE SIZE (IN)	LINER MATERIAL	LINER THICKNESS (IN)	REACH LENGTH (FT)	REACH COMPLETION DATE
4690628046906279A	TUXEDO TR	CON	1927	D	Rehabed	14.0	92.0		VCP	8	CIPP	0.15	96.0	04/29/09
4690630246906303A	HOLLYRIDGE DR	CON	1925	B	R&R	56.0			VCP	8			60.0	12/01/08
4690630346906402A	HOLLYRIDGE DR	CON	1925	B	R&R	154.0			VCP	8			158.0	11/25/08
4690632846906403A	HOLLYRIDGE DR	CON	1925	B	R&R	55.0			VCP	8			59.0	12/02/08
4690635946906380A	BRONSON HILL DR	VCP	1961	C	Rehabed	11.0	143.0		VCP	8	CIPP	0.15	147.0	06/09/09
4690637546906373A	MANOLA WY	CON	1922	A	R&R	44.0			VCP	8			48.0	08/13/08
4690637646906375A	MANOLA WY	CON	1922	B	R&R	116.0			VCP	8			120.0	08/29/08
4690637746906376A	MANOLA WY	CON	1922	B	R&R	75.0			VCP	8			79.0	09/02/08
4690638046906381A	BRONSON HILL DR	CON	1924	B	R&R	36.0			VCP	8			40.0	08/25/08
4690638146906382A	BRONSON HILL DR	CON	1924	B	R&R	178.0			VCP	8			182.0	08/22/08
4690638246906383A	BRONSON HILL DR	CON	1924	B	R&R	50.0			VCP	8			54.0	08/18/08
4690638346906384A	BRONSON HILL DR	CON	1924	B	R&R	68.0			VCP	8			72.0	08/15/08
4690638746906386A	TUXEDO TR	VCP	1961	C	Rehabed	7.0	223.0		VCP	8	CIPP	0.15	227.0	06/09/09
4690639846906399A	HOLLYRIDGE DR	CON	1925	B	R&R	53.0			VCP	8			57.0	12/09/08
4690639946906400A	HOLLYRIDGE DR	CON	1925	A	R&R	96.0			VCP	8			100.0	12/08/08
4690640046906401A	HOLLYRIDGE DR	CON	1925	B	R&R	54.0			VCP	8			58.0	12/12/08
4690640146906302A	HOLLYRIDGE DR	CON	1925	B	R&R	134.0			VCP	8			138.0	12/04/08
4690640246906328A	HOLLYRIDGE DR	CON	1925	C	R&R	91.0			VCP	8			95.0	11/24/08
4690640846906373A	MANOLA WY	CON	1922	D	R&R	93.0			VCP	8			102.0	09/08/08
4690640946906379A	CANYON COVE	CON	1922	C	Rehabed		108.0			8	CIPP	0.15	112.0	04/24/09
4690641946906420A	HOLLYRIDGE DR	CON	1927	B	R&R	61.0			VCP	8			65.0	12/19/08
4690642046906065A	HOLLYRIDGE DR	CON	1927	B	R&R	255.0			VCP	8			259.0	02/05/09
4690642146906068A	BRONHOLLY DR	VCP	1925	D	R&R	121.0			VCP	8			125.0	01/26/09
4690642546906068A	LOCKSLEY PL	CON	1925	D	Rehabed		51.0			8	CIPP	0.15	55.0	09/30/09
4690644246906441A	BRONHOLLY DR	VCP	1925	D	R&R	61.0			VCP	8			65.0	01/27/09
4690644646906075A	CANYON DR WK	CON	1927	B	Rehabed		101.0			8	CIPP	0.15	105.0	04/15/09
4690645146906206A	TUXEDO TR	CON	1939	B	Rehabed		102.0			8	CIPP	0.15	106.0	04/16/09
4690645946906209A	TUXEDO TR	CON	1927	C	Rehabed		87.0			8	CIPP	0.15	91.0	09/30/09
4690646146906212A	TUXEDO TR	CON	1927	B	Rehabed		138.0			8	CIPP	0.15	142.0	04/28/09
4690646346906462A	TUXEDO TR	CON	1927	B	Rehabed	22.0	117.0		VCP	8	CIPP	0.15	121.0	04/28/09
4690701346907012A	PARK OAK PL	VCP	1940	B	Rehabed		166.0			8	CIPP	0.15	170.0	04/24/09
4690701546907010A	PARK OAK DR	VCP	1937	B	Rehabed	9.0			VCP	8			88.0	12/12/08
4690701946907020A	PARK OAK CT	CON	1926	D	Rehabed	6.0	215.0		VCP	8	CIPP	0.15	219.0	04/14/09
4690702146907034A	CANYON OAK DR	CON	1926	C	R&R	230.0			VCP	8			234.0	11/17/08
4690702646907027A	DELL OAK DR	CON	1926	C	R&R	82.0			VCP	8			86.0	03/02/09
4690702746907028A	DELL OAK DR	CON	1926	C	R&R	165.0			VCP	8			169.0	09/16/08
4690702846907030A	DELL OAK DR	CON	1926	C	R&R	61.0			VCP	8			65.0	09/15/08
4690703546907023A	PARK OAK DR	CON	1926	C	Rehabed	18.0	198.0		VCP	8	CIPP	0.15	202.0	04/15/09
4690703646907043A	WILD OAK DR	CON	1926	B	R&R	128.0			VCP	8			132.0	10/08/08

PIPE INFORMATION					CONSTRUCTION INFORMATION									
PIPE ID NUMBER US MH / DS MH	STREET NAME	PIPE MATERIAL	YEAR BUILT	PIPE CONDITION	REHABED R&R NEW	R&R (LF)	LINE (LF)	NEW PIPE (LF)	PIPE MATERIAL	PIPE SIZE (IN)	LINER MATERIAL	LINER THICKNESS (IN)	REACH LENGTH (FT)	REACH COMPLETION DATE
4690704046907123A	CANYON OAK DR	CON	1926	B	Rehabed	12.0	159.0		VCP	8	CIPP	0.15	163.0	04/29/09
4690704246907048A	WILD OAK DR	CON	1926	B	R&R	157.0			VCP	8			161.0	09/29/08
4690704346907042A	WILD OAK DR	CON	1926	B	R&R	93.0			VCP	8			97.0	10/02/08
4690704846907073A	PARK OAK DR	CON	1924	B	R&R	176.0			VCP	8			180.0	11/12/08
4690704946907050A	LIVE OAK DR W	CON	1924	B	R&R	69.0			VCP	8			73.0	10/15/08
4690705146907052A	LIVE OAK DR W	CON	1924	B	R&R	88.0			VCP	8			92.0	10/27/08
4690707146907072A	HILL OAK DR	CON	1926	B	R&R	153.0			VCP	8			157.0	09/18/08
4690707246907048A	HILL OAK DR	CON	1926	B	R&R	127.0			VCP	8			131.0	09/17/08
4690707346907074A	LIVE OAK DR W	CON	1924	B	R&R	86.0			VCP	8			90.0	10/16/08
4690707446907049A	LIVE OAK DR W	CON	1924	B	R&R	107.0			VCP	8			111.0	10/14/08
4690707546907077A	RED OAK DR	CON	1924	E	R&R	188.0			VCP	8			192.0	10/22/08
4690707646907231A	LIVE OAK DR W	CON	1924	B	R&R	199.0			VCP	8			203.0	09/23/08
4690708146907082A	MOUNTAIN OAK DR	CON	1924	B	R&R	154.0			VCP	8			158.0	11/07/08
4690710046907099A	HOLLY OAK DR	CON	1925	B	R&R	72.0			VCP	8			76.0	11/06/08
4690710546907104A	MOUNTAIN OAK DR	CON	1924	B	R&R	201.0			VCP	8			205.0	11/03/08
4690710646907105A	MOUNTAIN OAK DR	CON	1924	B	R&R	107.0			VCP	8			111.0	10/29/08
4690711046907109A	LOS GRANDES WY	VCP	1964	B	Rehabed	6.0	300.0		VCP	8	CIPP	0.15	304.0	04/24/09
4690712346907039A	CANYON OAK DR	CON	1926	B	Rehabed	6.0			VCP	8			92.0	11/18/08
4690723146907073A	LIVE OAK DR W	CON	1924	B	R&R	52.0			VCP	8			56.0	09/23/08
4690705246907053A	LIVE OAK DR EAST	CON	1924	B	R&R	57.0			VCP	8			61.0	06/11/09
<b>CIP No. C765</b>	<b>Project Title: SSRP A02B Coliseum &amp; La Brea</b>				<b>Award Date: 03/21/08</b>					<b>Completion Date: 10/27/09</b>				
5181512851815140A	HAUSER BL	CON	1928	C	Rehabed		268.0			8	CIPP	0.15	272.2	12/16/08
5181512951815128A	WESTHAVEN ST	CON	1928	C	Rehabed		307.0			8	CIPP	0.15	311.3	12/22/08
5181513051815129A	WESTHAVEN ST	CON	1928	C	Rehabed	6.0	302.0		VCP	8	CIPP	0.15	305.8	07/02/09
5181514051815157A	HAUSER BL	CON	1928	C	Rehabed		286.0			8	CIPP	0.15	290.2	12/16/08
5181515751815174A	HAUSER BL	CON	1928	D	Rehabed		286.0			8	CIPP	0.15	289.8	12/22/08
5181516451815178A	REDONDO BL	VCP	1927	D	R&R	326.0			VCP	8			330.0	12/29/08
5350300851815174A	HAUSER BLVD	CON	1928	C	Rehabed		286.0			8	CIPP	0.15	290.1	12/19/08
5350301853503015A	ROSELAND ST	VCP	1928	C	Rehabed	86.0	210.0		VCP	12	CIPP	0.15	300.1	08/17/09
5350302053503018A	ROSELAND ST	VCP	1926	C	Rehabed		296.0			12	CIPP	0.15	300.1	08/17/09
5350303153503008A	HAUSER BLVD	CON	1928	C	Rehabed		286.0			8	CIPP	0.15	289.9	12/19/08
5350303353503008A	BLACKWELDER ST	CON	1928	C	Rehabed		344.0			8	CIPP	0.15	348.0	12/30/08
5350303453503031A	HOMESIDE AVE	CON	1928	C	Rehabed	6.0	178.0		VCP	8	CIPP	0.15	182.0	06/10/09
5350304153503038A	BLACKWELDER ST	CON	1928	D	Rehabed	48.0	293.0		VCP	8	CIPP	0.15	296.5	06/10/09
5350308653503085A	JEFFERSON BLVD	VCP	1956	D	Rehabed	28.0	344.0		VCP	8	CIPP	0.15	347.5	06/29/09
5350308853503087A	JEFFERSON BL	VCP	1956	B	Rehabed		285.0			8	Structural	0.25	289.0	01/09/09
5350309653503098A	DUNSMUIR AVE R/W	VCP	1946	B	Rehabed		323.0			8	CIPP	0.15	326.7	01/07/09
5350309753503099A	EXPOSITION BL	VCP	1946	D	Rehabed		271.0			8	CIPP	0.15	274.7	07/14/09
5350309853503097A	COCHRAN AV	VCP	1946	B	Rehabed		82.0			8	CIPP	0.15	86.5	01/05/09

PIPE INFORMATION					CONSTRUCTION INFORMATION									
PIPE ID NUMBER US MH / DS MH	STREET NAME	PIPE MATERIAL	YEAR BUILT	PIPE CONDITION	REHABED R&R NEW	R&R (LF)	LINE (LF)	NEW PIPE (LF)	PIPE MATERIAL	PIPE SIZE (IN)	LINER MATERIAL	LINER THICKNESS (IN)	REACH LENGTH (FT)	REACH COMPLETION DATE
5350310053503099A	EXPOSITION BL	VCP	1939	C	R&R	295.0			VCP	8			299.1	04/13/09
5350310153503100A	EXPOSITION BL	VCP	1939	C	R&R	322.0			VCP	8			326.3	04/16/09
5350311153503098A	COCHRAN AVE	VCP	1946	D	Rehabed	21.0	270.0		VCP	8	CIPP	0.15	274.0	05/14/09
5350311253503110A	DUNSMUIR AVE	VCP	1946	B	Rehabed	14.0			VCP	8			330.7	02/02/09
5350312253503111A	COCHRAN AVE	VCP	1946	C	Rehabed	24.0	346.0		VCP	8	CIPP	0.15	349.5	05/14/09
5350312453503113A	CLOVERDALE AV	VCP	1941	B	Rehabed	18.0	346.0		VCP	8	CIPP	0.15	350.0	05/15/09
5350312653503115A	ALSACE AV	VCP	1939	B	Rehabed	25.0	266.0		VCP	8	CIPP	0.15	270.0	04/28/09
5350313253503149A	COCHRAN AVE	VCP	1946	D	Rehabed	33.0	225.0		VCP	8	CIPP	0.25	228.9	07/15/09
5350313753503125A	REDONDO BLVD	VCP	1939	B	Rehabed	34.0	276.0		VCP	8	CIPP	0.15	280.0	03/12/09
5350313953503126A	ALSACE AV	VCP	1939	B	Rehabed	33.0	256.0		VCP	8	CIPP	0.15	259.8	04/28/09
5350314153503142A	SYCAMORE AVE ALLEY	VCP	1939	D	R&R	252.0			VCP	8			256.0	01/28/09
5350314253503127A	SYCAMORE AVE	VCP	1938	C	Rehabed	111.0	345.0		VCP	8	CIPP	0.15	348.9	06/19/09
5350314653503147A	BURNSIDE AVE ALLEY	VCP	1948	B	Rehabed	19.0	229.0		VCP	8	CIPP	0.15	233.0	06/05/09
5350315253503142A	SYCAMORE AVE	VCP	1939	C	R&R	79.0			VCP	8			82.8	01/23/09
5350317453503175A	WESTVIEW ST	VCP	1926	D	Rehabed	18.0	236.0		VCP	8	CIPP	0.15	239.9	07/14/09
5350401753504029A	HARCOURT AV	VCP	1926	C	Rehabed	6.0	241.0		VCP	8	CIPP	0.15	245.0	07/07/09
5350405853504057A	FIELD AV ALLEY	VCP	1926	C	R&R	196.0			VCP	12			200.0	11/12/08
5350405953504058A	FIELD AV ALLEY	VCP	1926	C	R&R	181.0			VCP	12			184.6	11/14/08
5350406253504061A	CHESAPEAKE AV ALLEY	VCP	1926	D	R&R	316.0			VCP	12			320.0	12/04/08
5350407353504072A	HARCOURT AV ALLEY	CON	1926	C	Rehabed		320.0			10	CIPP	0.15	324.0	01/08/09
5350417453504059A	FARMDALE AV ALLEY	VCP	1926	B	R&R	289.0			VCP	10			293.1	11/25/08
5350603253507012A	HAUSER BL	VCP	1946	D	R&R	28.0			VCP	8			31.8	02/05/09
5350613053507119A	CLOVERDALE AV	VCP	1945	B	Rehabed	32.0	264.0		VCP	8	CIPP	0.15	267.9	05/13/09
5350701153507001A	HAUSER BLVD	VCP	1942	B	Rehabed	16.0	263.0		VCP	8	CIPP	0.15	267.0	06/05/09
5350702153507020A	COLISEUM ST	VCP	1947	C	Rehabed		140.0			8	CIPP	0.15	144.3	03/11/09
5350703453507018A	RIDGELEY DR	VCP	1947	B	R&R	267.0			VCP	8			270.5	02/11/09
5350705753507056A	SYCAMORE AV	VCP	1947	D	Rehabed	35.0	306.0		VCP	8	CIPP	0.15	310.4	06/25/09
5350705853507044A	ORANGE DR	VCP	1947	B	Rehabed		332.0			8	CIPP	0.15	336.4	06/04/09
5350708153507099A	SANCHEZ DR	VCP	1947	B	Rehabed	14.0			VCP	8			235.9	03/18/09
5350708353507084A	SYCAMORE AV	VCP	1947	B	Rehabed	18.0	237.0		VCP	8	CIPP	0.15	241.4	04/27/09
5350708453507057A	SYCAMORE AV	VCP	1947	C	Rehabed	119.0	293.0		VCP	8	CIPP	0.15	296.8	04/27/09
5350709353507095A	WEATHERFORD DR	VCP	1952	B	Rehabed	12.0			VCP	8			162.6	03/13/09
5350709453507151A	CLOVERDALE AV	VCP	1964	D	Rehabed	18.0	126.0		VCP	8	CIPP	0.15	130.3	04/14/09
5350710053507099A	SANCHEZ DR	VCP	1952	B	Rehabed		196.0			8	CIPP	0.15	200.0	01/06/09
5350710153507100A	SANCHEZ DR	VCP	1952	B	Rehabed	12.0			VCP	8			199.6	03/18/09
5350710253507086A	ORANGE DR	VCP	1947	B	Rehabed	18.0			VCP	8			299.9	04/03/09
5350710353507095A	CLOVERDALE AV	VCP	1952	B	Rehabed	21.0	276.0		VCP	8	CIPP	0.15	280.0	04/13/09
5350710853507150A	VERONICA ST	VCP	1950	B	Rehabed	6.0	167.0		VCP	8	CIPP	0.15	170.8	06/15/09
5350710953507116A	VERONICA ST	VCP	1950	C	R&R	294.0			VCP	8			297.7	04/02/09

PIPE INFORMATION					CONSTRUCTION INFORMATION									
PIPE ID NUMBER US MH / DS MH	STREET NAME	PIPE MATERIAL	YEAR BUILT	PIPE CONDITION	REHABED R&R NEW	R&R (LF)	LINE (LF)	NEW PIPE (LF)	PIPE MATERIAL	PIPE SIZE (IN)	LINER MATERIAL	LINER THICKNESS (IN)	REACH LENGTH (FT)	REACH COMPLETION DATE
5350711053507102A	ORANGE DR	VCP	1947	C	R&R	15.0	294.0		VCP	8	CIPP	0.15	298.1	06/04/09
5350711153507112A	CLOVERDALE AV	VCP	1900	D	R&R	172.0			VCP	8			176.0	03/05/09
5350711253507113A	CLOVERDALE AV	VCP	1900	D	Rehabed	72.0	269.0		VCP	8	CIPP	0.15	273.2	04/14/09
5350711353507121A	CLOVERDALE AV	VCP	1900	C	Rehabed	82.0			VCP	8			350.1	03/10/09
5350711553507104A	VERONICA ST	VCP	1950	B	Rehabed	20.0	158.0		VCP	8	CIPP	0.15	161.7	06/15/09
5350711653507117A	VERONICA ST	VCP	1950	B	Rehabed		30.0			8	CIPP	0.15	34.2	12/31/08
5350711853507117A	VERONICA ST	VCP	1950	B	Rehabed		149.0			8	CIPP	0.15	152.5	12/31/08
5350712053507111A	TERRAZA DR	VCP	1900	B	Rehabed	23.0	162.0		VCP	8	CIPP	0.15	165.6	06/26/09
5350712253507114A	CLOVERDALE AV	VCP	1964	C	Rehabed	52.0	346.0		VCP	8	CIPP	0.15	350.0	05/18/09
5350713153507120A	TERRAZA DR	VCP	1945	D	R&R	280.0			VCP	8			284.4	03/03/09
5350715053507101A	SANCHEZ DR	VCP	1952	D	Rehabed	28.0	155.0		VCP	8	CIPP	0.15	159.3	06/19/09
5351100153507123A	VERONICA ST	VCP	1951	B	Rehabed	6.0			VCP	8			192.9	03/27/09
5351100253511001A	EL MIRADOR DR	VCP	1953	C	Rehabed	62.0	237.0		VCP	8	CIPP	0.15	241.1	06/03/09
5351100353511002A	EL MIRADOR DR	VCP	1970	A	Rehabed		146.0			8	CIPP	0.15	149.9	01/05/09
5351100453511003A	EL MIRADOR DR	VCP	1953	C	Rehabed	22.0	184.0		VCP	8	CIPP	0.15	187.7	06/03/09
5351101153507131A	TERRAZA DR	VCP	1955	B	Rehabed	23.0	346.0		VCP	8	CIPP	0.15	350.0	06/26/09
5351101253511013A	PUNTA ALTA DR	VCP	1953	C	R&R	255.0			VCP	8			258.9	03/26/09
5351101353511008A	PUNTA ALTA DR	VCP	1970	B	Rehabed	30.0	116.0		VCP	8	CIPP	0.15	119.7	06/24/09
5351101553511011A	TERRAZA DR	VCP	1955	C	R&R	259.0			VCP	8			263.0	02/26/09
5351102253511024A	PUNTA ALTA DR	VCP	1955	B	Rehabed	18.0	264.0		VCP	8	CIPP	0.15	268.0	06/24/09
5360100953601028A	EDGEHILL DR	VCP	1924	B	Rehabed	42.0			VCP	8			343.4	10/30/08
5360101053601030A	11TH AV	VCP	1924	D	Rehabed	14.0	280.0		VCP	8	CIPP	0.15	283.5	12/18/08
5360102453601038A	CRENSHAW BL	CON	1939	C	Rehabed	26.0	330.0		VCP	8	CIPP	0.15	334.0	12/29/08
5360102853601042A	EDGEHILL DR	VCP	1924	C	Rehabed	11.0	263.0		VCP	8	CIPP	0.15	266.6	03/11/09
5360103053601043A	11TH AV	VCP	1924	C	Rehabed		283.0			8	CIPP	0.15	286.5	12/18/08
5360103253601044A	10TH AV	VCP	1924	D	R&R	286.0			VCP	8			289.6	10/28/08
5360103353601032A	30TH ST	VCP	1927	D	R&R	166.0			VCP	8			170.0	10/21/08
5360104353601055A	11TH AV	VCP	1924	C	Rehabed	20.0	276.0		VCP	8	CIPP	0.15	280.0	12/17/08
5360200153602007A	9TH AV	VCP	1924	C	Rehabed	37.0	305.0		VCP	8	CIPP	0.15	309.2	12/23/08
5360201153602036A	6TH AV	VCP	1924	C	Rehabed	26.0	276.0		VCP	8	CIPP	0.15	280.3	12/24/08
5360203353602047A	9TH AV	VCP	1924	C	Rehabed	76.0	296.0		VCP	8	CIPP	0.15	300.0	12/23/08
5360204753601056A	9TH AV ALLEY	VCP	1924	D	Rehabed	51.0	325.0		VCP	8	CIPP	0.15	328.7	12/17/08
5360204953602048A	7TH AV ALLEY	VCP	1924	C	Rehabed	19.0	356.0		VCP	8	CIPP	0.15	359.9	12/26/08
<b>CIP No. C691</b>	<b>Project Title: Upper Beachwood Central Maintenance Hole Addition</b>				<b>Award Date: 09/29/08</b>					<b>Completion Date: 12/30/09</b>				
46902046 / NEW MH 127	RODGERTON DR	VCP	1923	Unknown	Rehabed	7.0			VCP	8			49.0	06/11/09
NEW MH 127 / NEW MH 126	RODGERTON DR	VCP	1923	Unknown	Rehabed	6.0			VCP	8			80.9	06/11/09
NEW MH 126 / 46902033	RODGERTON DR	VCP	1923	Unknown	Rehabed	12.0			VCP	8			47.0	06/26/09
46902058 / NEW MH 131	RODGERTON DR	VCP	1923	Unknown	N/A					8			38.6	07/14/09
NEW MH 131 / NEW MH 130	RODGERTON DR	VCP	1923	Unknown	Rehabed	10.0			VCP	8			32.0	07/13/09

PIPE INFORMATION					CONSTRUCTION INFORMATION									
PIPE ID NUMBER US MH / DS MH	STREET NAME	PIPE MATERIAL	YEAR BUILT	PIPE CONDITION	REHABED R&R NEW	R&R (LF)	LINE (LF)	NEW PIPE (LF)	PIPE MATERIAL	PIPE SIZE (IN)	LINER MATERIAL	LINER THICKNESS (IN)	REACH LENGTH (FT)	REACH COMPLETION DATE
NEW MH 130 / NEW MH 129	RODGERTON DR	VCP	1923	Unknown	N/A					8			38.0	07/13/09
NEW MH 129 / 46902057	RODGERTON DR	VCP	1923	Unknown	N/A					8			47.1	06/11/09
46902069 / NEW MH 133	RODGERTON DR	VCP	1923	Unknown	Rehabed	14.0		14.0	VCP	8			94.7	07/20/09
NEW MH 133 / NEW MH 132	RODGERTON DR	VCP	1923	Unknown	New			24.0	VCP	8			27.4	07/14/09
NEW MH 132 / 46902068	RODGERTON DR	VCP	1923	Unknown	New			32.0	VCP	8			35.7	07/14/09
46902070 / NEW MH 134	RODGERTON DR	VCP	1923	Unknown	Rehabed	11.0			VCP	8			47.6	06/17/09
NEW MH 134 / 46902071	RODGERTON DR	VCP	1923	Unknown	N/A					8			90.9	06/17/09
46902088 / NEW MH 135	RODGERTON DR	VCP	1923	Unknown	N/A					8			48.8	06/17/09
NEW MH 135 / 46902080	RODGERTON DR	VCP	1923	Unknown	N/A					8			46.3	06/17/09
46902086 / NEW MH 136	BELDEN DR	VCP	1923	Unknown	N/A					8			84.3	10/27/09
NEW MH 136 / 46902182	BELDEN DR	VCP	1923	Unknown	New			25.2	VCP	8			29.2	10/27/09
NEW MH 139 / NEW MH 138	BELDEN DR	VCP	1923	Unknown	New			65.6	VCP	8			69.6	10/23/09
NEW MH 138 / 46902182	BELDEN DR	VCP	1923	Unknown	New			26.4	VCP	8			30.4	10/23/09
46902180 / NEW MH 141	BELDEN DR	VCP	1923	Unknown	N/A					8			46.0	08/04/09
NEW MH 141 / NEW MH 140	BELDEN DR	VCP	1923	Unknown	N/A					8			28.0	08/04/09
NEW MH 140 / 46902181	BELDEN DR	VCP	1923	Unknown	N/A					8			28.4	08/04/09
46902095 / NEW MH 145	BELDEN DR	VCP	1923	Unknown	N/A					8			31.8	08/04/09
NEW MH 145 / NEW MH146	BELDEN DR	VCP	1923	Unknown	N/A					8			47.0	08/04/09
NEW MH 146 / 46902197	BELDEN DR	VCP	1923	Unknown	N/A					8			26.3	08/04/09
46902197 / 46902096	BELDEN DR	VCP	1923	Unknown	New			39.0	VCP	8			41.4	08/04/09
46902096 / NEW MH 147	BELDEN DR	VCP	1923	Unknown	N/A					8			44.0	09/17/09
NEW MH 147 / NEW MH 149	BELDEN DR	VCP	1923	Unknown	New			4.0	VCP	8			63.9	09/17/09
NEW MH 149 / 46902097	BELDEN DR	VCP	1923	Unknown	New			22.0	VCP	8			26.0	08/26/09
46902097 / NEW MH 150	BELDEN DR	VCP	1923	Unknown	N/A					8			11.5	08/26/09
NEW MH 150 / NEW MH 151	BELDEN DR	VCP	1923	Unknown	N/A					8			21.1	08/26/09
NEW MH 151 / NEW MH 152	BELDEN DR	VCP	1923	Unknown	Rehabed	8.0			VCP	8			47.9	08/21/09
NEW MH 152 / 46902098	BELDEN DR	VCP	1923	Unknown	Rehabed	9.0			VCP	8			122.9	08/21/09
46902098 / NEW MH 153	BELDEN DR	VCP	1923	Unknown	New			21.0	VCP	8			24.6	09/17/09
NEW MH 153 / 46902200	BEACHWOOD DR	VCP	1923	Unknown	New			4.0	VCP	8			30.9	09/17/09
NEW MH 162 / NEW MH 163	RODGERTON DR	VCP	1923	Unknown	New			69.0	VCP	8			73.0	07/14/09
NEW MH 163 / NEW MH 164	RODGERTON DR	VCP	1923	Unknown	N/A					8			71.0	07/14/09
NEW MH 164 / 46902215	RODGERTON DR	VCP	1923	Unknown	N/A					8			48.3	07/15/09
46902059 / NEW MH 165	RODGERTON DR	VCP	1923	Unknown	N/A					8			57.5	09/16/09
NEW MH 165 / NEW MH 165A	RODGERTON DR	VCP	1923	Unknown	New			16.0	VCP	8			48.0	09/16/09
NEW MH 165A / 46902074	RODGERTON DR	VCP	1923	Unknown	N/A					8			44.8	09/16/09
46902074 / NEW MH 166	RODGERTON DR	VCP	1923	Unknown	N/A					8			128.1	08/19/09
NEW MH 166 / 46902075	RODGERTON DR	VCP	1923	Unknown	Rehabed	5.0			VCP	8			29.7	09/04/09
46902075 / NEW MH 167	RODGERTON DR	VCP	1923	Unknown	New			40.0	VCP	8			44.0	08/17/09
NEW MH 167 / NEW MH 168	RODGERTON DR	VCP	1923	Unknown	New			121.0	VCP	8			124.3	08/18/09

PIPE INFORMATION					CONSTRUCTION INFORMATION									
PIPE ID NUMBER US MH / DS MH	STREET NAME	PIPE MATERIAL	YEAR BUILT	PIPE CONDITION	REHABED R&R NEW	R&R (LF)	LINE (LF)	NEW PIPE (LF)	PIPE MATERIAL	PIPE SIZE (IN)	LINER MATERIAL	LINER THICKNESS (IN)	REACH LENGTH (FT)	REACH COMPLETION DATE
NEW MH 170 / 46902060	RODGERTON DR	VCP	1923	Unknown	New			82.0	VCP	8			85.9	08/18/09
46902060 / NEW MH 171	RODGERTON DR	VCP	1923	Unknown	N/A					8			28.3	08/19/09
NEW MH 171 / 46902061	RODGERTON DR	VCP	1923	Unknown	N/A					8			66.4	08/19/08
46902061 / NEW MH 172	RODGERTON DR	VCP	1923	Unknown	N/A					8			93.0	08/05/09
NEW MH 172 / NEW MH 173	RODGERTON DR	VCP	1923	Unknown	New			8.0	VCP	8			12.0	08/05/09
NEW MH 173 / 46902053	BEACHWOOD DR	VCP	1923	Unknown	New			4.0	VCP	8			20.5	08/05/09
<b>CIP No. C756</b>	<b>Project Title: SSRP H30B Santa Monica Blvd &amp; Gower St</b>				<b>Award Date: 02/27/08</b>					<b>Completion Date: 01/07/10</b>				
4691305246913053A	HOLLYWOOD BL	VCP	1916	C	Rehabed	8.0			VCP	8			148.0	06/23/09
4691305346914015A	HOLLYWOOD BL	VCP	1916	C	Rehabed	16.0			VCP	8			275.0	06/23/09
4691307146914037A	VINE ST	VCP	1928	D	Rehabed		309.0			8	CIPP	0.24	313.0	10/16/09
4691314746913148A	SCHRADER BL	CON	1929	C	R&R	96.0			VCP	8			100.0	07/17/09
4691317346913174A	CHEROKEE AV	VCP	1916	B	Rehabed	6.0			VCP	6			213.0	03/11/09
4691320946913234A	WILCOX AV	VCP	1929	D	Rehabed	8.0			VCP	12			325.7	09/29/09
4691325046913218A	IVAR AV	VCP	1915	A	Rehabed	10.0			VCP	6			337.0	10/20/09
4691325749301010A	CHEROKEE AV	VCP	1917	B	R&R	356.0			VCP	8			360.0	03/11/09
4691325949301012A	JUNE ST	VCP	1917	B	R&R	351.0			VCP	8			355.0	02/27/09
4691404846914076A	GOWER ST	VCP	1916	B	Rehabed		271.0			8	CIPP	0.3	274.8	10/03/09
4691407346914071A	SELMA AV	VCP	1927	B	R&R	308.0			VCP	8			312.0	03/19/09
4691407846914077A	SELMA AV	VCP	1916	B	R&R	346.0			VCP	8			350.0	03/24/09
4691407946914093A	LABAIG AV	VCP	1916	B	R&R	264.0			VCP	8			268.0	03/27/09
4691408646914114A	EL CENTRO AV	VCP	1916	B	Rehabed		323.0			8	CIPP	0.24	327.0	10/08/09
4691409346914123A	LABAIG AV	VCP	1916	B	R&R	305.0			VCP	8			309.0	04/14/09
4691413446914155A	VAN NESS AV	VCP	1922	B	R&R	355.0			VCP	8			359.0	05/07/09
4691415546914182A	VAN NESS AV	VCP	1922	B	R&R	355.0			VCP	8			359.0	05/01/09
4691416646914191A	BEACHWOOD DR R/W	VCP	1921	A	R&R	269.0			VCP	8			273.0	05/22/09
4691417149302005A	EL CENTRO AV	CON	1923	B	Rehabed	6.0			VCP	12			408.0	09/18/09
4691417749302013A	GORDON ST	VCP	1914	C	Rehabed	28.0			VCP	8			352.0	05/27/09
4691417846914189A	TAMARIND AV	VCP	1914	B	R&R	284.0			VCP	8			288.0	04/20/09
4691418846914178A	TAMARIND AV	VCP	1914	B	R&R	284.0			VCP	8			288.0	04/22/09
4691419146914176A	BEACHWOOD DR R/W	VCP	1914	A	R&R	270.0			VCP	8			274.0	04/27/09
4930101149301036A	CHEROKEE AV	CON	1925	C	R&R	278.0			VCP	8			282.0	12/04/08
4930101349301037A	JUNE ST	CON	1925	C	R&R	281.0			VCP	8			285.0	12/11/08
4930104749301049A	CAHUENGA BL	CON	1929	C	R&R	56.0			VCP	8			59.7	10/21/09
4930107449301076A	LEXINGTON AVE	CON	1921	C	R&R	212.0			VCP	8			215.6	10/29/09
4930110249301104A	SANTA MONICA BL	CON	1923	C	Rehabed		306.0			8	CIPP	0.3	310.0	10/06/09
4930110449301107A	SANTA MONICA BL	CON	1923	C	Rehabed		277.0			8	CIPP	0.3	281.0	10/12/09
4930114549301146A	ELEANOR AV	CON	1926	C	R&R	190.0			VCP	8			194.4	09/24/09
4930117849301197A	LILLIAN WY	CON	1920	C	Rehabed		342.0			8	CIPP	0.3	346.4	10/01/09
4930122949305015A	LILLIAN WY	CON	1920	C	R&R	324.0			VCP	8			330.1	09/29/08

PIPE INFORMATION					CONSTRUCTION INFORMATION									
PIPE ID NUMBER US MH / DS MH	STREET NAME	PIPE MATERIAL	YEAR BUILT	PIPE CONDITION	REHABED R&R NEW	R&R (LF)	LINE (LF)	NEW PIPE (LF)	PIPE MATERIAL	PIPE SIZE (IN)	LINER MATERIAL	LINER THICKNESS (IN)	REACH LENGTH (FT)	REACH COMPLETION DATE
4930128049301102A	SANTA MONICA BL	CON	1923	C	Rehabed		249.0			8	CIPP	0.3	253.0	10/05/09
4930200449302002A	FOUNTAIN AV	CON	1915	C	R&R	305.0			VCP	8			309.0	09/14/09
4930202449302023A	LA MIRADA AV	VCP	1921	B	Rehabed	30.0	305.0		VCP	8	CIPP	0.3	309.0	10/02/09
4930206549302064A	VAN NESS AV	VCP	1953	D	Rehabed	12.0			VCP	8			16.2	06/12/09
4930207749302093A	BEACHWOOD DR	VCP	1914	B	Rehabed	33.0			VCP	8			324.0	06/12/09
4930503349305051A	LILLIAN WY	CON	1920	B	Rehabed	53.0	326.0		VCP	8	CIPP	0.3	330.1	09/30/09
4930505149305083A	LILLIAN WY	CON	1920	C	R&R	308.0			VCP	8			311.9	11/10/08
4930506849305071A	MELROSE AV	VCP	1911	D	R&R	328.0			VCP	15			332.4	11/06/08
4930510349305067A	SEWARD ST	VCP	1931	B	Rehabed	36.0	344.0		VCP	8	CIPP	0.24	347.5	09/29/09
4930515049305044A	HUDSON AV	VCP	1918	B	R&R	343.0			VCP	8			347.2	09/16/08
4930601349306012A	EL CENTRO AV ALLEY	VCP	1921	D	R&R	341.0			VCP	8			345.0	11/20/08
4930602049306019A	VINE ST	VCP	1918	C	Rehabed	55.0				8			270.0	10/22/09
4930602149306032A	EL CENTRO AV	VCP	1913	B	Rehabed		326.0			8	CIPP	0.24	331.0	09/09/09
4930603249306040A	EL CENTRO AV	VCP	1911	D	R&R	159.0			VCP	8			163.0	10/02/09
4930603349306032A	EL CENTRO AV ALLEY	VCP	1915	D	Rehabed		291.0			8	CIPP	0.24	295.0	09/10/09
4930603449306033A	EL CENTRO AV ALLEY	VCP	1915	D	Rehabed	8.0			VCP	8			293.0	10/22/09
<b>CIP No. C766</b>	<b>Project Title: Odor Control Hollydale Dr. Local Sewer Addition</b>				<b>Award Date: 07/30/08</b>					<b>Completion Date: 03/29/10</b>				
46811123/46811222A	Silver Lake Blvd	VCP	N/A	N/A	NEW			27.0	VCP	8			28.3	08/13/09
46811138/46811123A	Hollydale Drive	VCP	N/A	N/A	NEW			81.0	VCP	8			80.6	08/14/09
46811139/46811138A	Hollydale Drive	VCP	N/A	N/A	NEW			391.0	VCP	8			391.1	08/26/09
46811140/46811139A	Hollydale Drive	VCP	N/A	N/A	NEW			300.0	VCP	8			300.0	09/04/09
46811156/46811140A	Hollydale Drive	VCP	N/A	N/A	NEW			300.0	VCP	8			300.0	09/14/09
46807131/46811156A	Hollydale Drive	VCP	N/A	N/A	NEW			300.0	VCP	8			300.0	09/18/09
46807132/46807131A	Hollydale Drive	VCP	N/A	N/A	NEW			300.0	VCP	8			300.0	10/07/09
46806046/46807132A	Hollydale Drive	VCP	N/A	N/A	NEW			300.0	VCP	8			300.0	10/20/09
46806185/46806046A	Hollydale Drive	VCP	N/A	N/A	NEW			402.0	VCP	8			400.0	11/10/09
46806187/46806186A	Hollydale Drive	VCP	N/A	N/A	NEW			400.0	VCP	8			400.0	11/20/09
46806186/46806185A	Hollydale Drive	VCP	N/A	N/A	NEW			298.0	VCP	8			300.0	11/24/09
<b>CIP No. C551</b>	<b>Project Title: SSRP S09 Imperial Hwy &amp; Figueroa St</b>				<b>Award Date: 03/21/08</b>					<b>Completion Date: 04/28/10</b>				
5650802656508031A	BARING CROSS ST	CON	1925	C	Rehabed		166.0			8	CIPP	0.25	169.8	07/14/09
5650802856508029A	94TH ST	CON	1925	B	Rehabed		168.0			8	CIPP	0.25	172.0	03/10/09
5650802956508030A	94TH ST	CON	1925	B	Rehabed		204.0			8	CIPP	0.25	208.4	03/10/09
5650803056508032A	94TH ST	CON	1925	C	Rehabed		222.0			8	CIPP	0.25	225.6	03/11/09
5650803756508038A	95TH ST	CON	1925	C	Rehabed		286.0			8	CIPP	0.25	290.0	03/13/09
5650803856508032A	BARING CROSS ST	CON	1925	C	Rehabed		166.0			8	CIPP	0.25	169.9	03/18/09
5650804156508038A	BARING CROSS ST	CON	1925	C	Rehabed		218.0			8	CIPP	0.25	222.1	03/18/09
5650804456508046A	COLDEN AV	CON	1923	C	Rehabed		261.0			8	CIPP	0.25	265.4	03/20/09
5650805656605177A	97TH ST	CON	1925	C	Rehabed		296.0			8	CIPP	0.25	300.0	03/13/09
5651200256512003A	99TH ST	VCP	1926	B	Rehabed	34.0			VCP	8			320.0	12/23/08

PIPE INFORMATION					CONSTRUCTION INFORMATION									
PIPE ID NUMBER US MH / DS MH	STREET NAME	PIPE MATERIAL	YEAR BUILT	PIPE CONDITION	REHABED R&R NEW	R&R (LF)	LINE (LF)	NEW PIPE (LF)	PIPE MATERIAL	PIPE SIZE (IN)	LINER MATERIAL	LINER THICKNESS (IN)	REACH LENGTH (FT)	REACH COMPLETION DATE
5651200956512010A	CENTURY BL	CON	1925	C	Rehabed		360.0			8	CIPP	0.27	364.3	03/24/09
5651201056609020A	CENTURY BL	CON	1925	D	Rehabed		360.0			8	CIPP	0.27	364.0	07/23/09
5651202756512066A	103RD ST	VCP	1927	B	Rehabed		113.0			8	CIPP	0.25	115.0	02/27/09
5651204356512044A	105TH ST	VCP	1927	B	Rehabed	19.0	238.0		VCP	8	CIPP	0.15	242.2	12/01/08
5651204556512071A	105TH ST	VCP	1927	B	Rehabed		193.0			8	CIPP	0.25	195.0	03/02/09
5651205456512055A	107TH ST	VCP	1927	D	Rehabed	20.0	323.0		VCP	8	CIPP	0.15	327.0	01/27/09
5651205556512056A	107TH ST	VCP	1927	B	Rehabed	60.0			VCP	8			307.0	12/03/08
5651206656609072A	103RD ST	CON	1925	B	Rehabed		43.0			8	CIPP	0.25	45.0	02/27/09
5651207156609122A	105TH ST	CON	1927	D	Rehabed		43.0			8	CIPP	0.25	45.0	03/02/09
5651601056516011A	109TH ST	VCP	1937	C	Rehabed	38.0			VCP	8			290.0	12/08/08
5651601656613021A	109TH PL	VCP	1937	B	Rehabed		286.0			8	CIPP	0.15	290.0	02/11/09
5651603056516031A	112TH ST	CON	1932	C	Rehabed	6.0	242.0			8	CIPP	0.25	246.0	03/11/09
5651603156516032A	112TH ST	CON	1932	C	Rehabed		257.0			8	CIPP	0.25	261.1	03/11/09
5651603256516034A	112TH ST	CON	1932	C	Rehabed		232.0			8	CIPP	0.25	236.4	03/12/09
5651603456613094A	112TH ST	CON	1932	C	Rehabed		233.0			8	CIPP	0.25	236.5	03/12/09
5660111356601114A	88TH ST	CON	1925	C	Rehabed	10.0	346.0		VCP	8	CIPP	0.15	350.0	01/21/09
5660111456601115A	88TH ST	CON	1925	C	Rehabed	45.0	246.0		VCP	8	CIPP	0.16	250.0	12/24/08
5660112656601127A	88TH PL	VCP	1927	B	Rehabed	37.0			VCP	8			307.0	12/30/08
5660503256605033A	91ST PL	CON	1927	C	Rehabed		315.0			8	CIPP	0.25	319.0	03/11/09
5660507856605079A	93RD ST	VCP	1950	C	Rehabed		346.0			8	CIPP	0.15	350.0	01/28/09
5660509556605096A	94TH ST	CON	1926	D	Rehabed		296.0			8	CIPP	0.25	300.1	03/17/09
5660509656605097A	94TH ST	CON	1926	D	Rehabed		326.0			8	CIPP	0.25	330.0	03/17/09
5660509756605098A	94TH ST	CON	1926	D	Rehabed		326.0			8	CIPP	0.25	330.0	03/12/09
5660509856605099A	94TH ST	CON	1926	C	Rehabed		326.0			8	CIPP	0.25	330.0	03/12/09
5660513156605161A	COLDEN AV	CON	1924	C	Rehabed		316.0			8	CIPP	0.25	320.0	03/18/09
5660513456605221A	COLDEN AV	CON	1924	C	Rehabed		263.0			8	CIPP	0.27	265.0	03/23/09
5660516156605134A	COLDEN AV	CON	1924	C	Rehabed		316.0			8	CIPP	0.27	320.0	03/23/09
5660516256605163A	97TH ST	CON	1924	C	Rehabed		323.0			8	CIPP	0.25	326.6	03/17/09
5660516356605164A	97TH ST	CON	1924	D	Rehabed		320.0			8	CIPP	0.25	324.0	03/19/09
5660516456605165A	97TH ST	CON	1924	C	Rehabed		320.0			8	CIPP	0.25	324.0	03/16/09
5660517956605180A	98TH ST	VCP	1926	C	Rehabed	215.0			VCP	8			340.0	12/05/08
5660522156605136A	COLDEN AVE	CON	1925	C	Rehabed		53.0			8	CIPP	0.28	55.0	03/23/09
5660900156609020A	HOOVER ST	CON	1927	C	Rehabed		303.0			8	CIPP	0.27	307.4	08/14/09
5660900756609006A	99TH ST	CON	1923	C	Rehabed		138.0			8	CIPP	0.27	142.0	03/05/09
5660902056609021A	CENTURY BL	CON	1927	C	Rehabed		346.0			8	CIPP	0.27	349.7	07/23/09
5660902156609022A	CENTURY BL	CON	1927	C	Rehabed		310.0			8	CIPP	0.27	313.5	03/25/09
5660902256609023A	CENTURY BL	CON	1927	C	Rehabed		344.0			8	CIPP	0.27	348.3	07/15/09
5660902356609266A	CENTURY BL	CON	1927	C	Rehabed		248.0			8	CIPP	0.27	250.0	03/28/09
5660903556609020A	HOOVER ST	CON	1924	D	Rehabed		306.0			8	CIPP	0.27	310.1	07/22/09

PIPE INFORMATION					CONSTRUCTION INFORMATION									
PIPE ID NUMBER US MH / DS MH	STREET NAME	PIPE MATERIAL	YEAR BUILT	PIPE CONDITION	REHABED R&R NEW	R&R (LF)	LINE (LF)	NEW PIPE (LF)	PIPE MATERIAL	PIPE SIZE (IN)	LINER MATERIAL	LINER THICKNESS (IN)	REACH LENGTH (FT)	REACH COMPLETION DATE
5660907256609205A	HOOVER ST	CON	1924	C	Rehabed		257.0			8	CIPP	0.25	261.0	07/20/09
5660907556609076A	103RD ST	VCP	1968	B	Rehabed	41.0			VCP	8			334.4	10/02/08
5660909656609097A	104TH ST	VCP	1927	B	Rehabed	60.0			VCP	8			308.4	10/06/08
5660909756609250A	104TH ST	VCP	1927	B	Rehabed	89.0	296.0		VCP	8	CIPP	0.25	298.0	02/26/09
5660911656609117A	104TH PL	CON	1927	D	Rehabed		324.0			8	CIPP	0.25	328.0	03/10/09
5660911756609118A	104TH PL	CON	1927	D	Rehabed		323.0			8	CIPP	0.25	327.4	03/10/09
5660911856609119A	104TH PL	CON	1927	D	Rehabed	170.0	327.0		VCP	8	CIPP	0.25	330.6	10/08/08
5660911956609120A	104TH PL	CON	1927	D	Rehabed	65.0	326.0		VCP	8	CIPP	0.25	330.0	01/05/09
5660912256609116A	HOOVER ST	CON	1924	C	Rehabed		286.0			8	CIPP	0.25	290.0	03/31/09
5660912456609125A	105TH ST	VCP	1927	B	Rehabed	48.0			VCP	8			214.9	12/18/08
5660914056609122A	HOOVER ST	CON	1924	C	Rehabed		296.0			8	CIPP	0.25	300.0	03/31/09
5660916056609140A	HOOVER ST	CON	1924	B	Rehabed		296.0			8	CIPP	0.25	300.0	04/01/09
5660918256609160A	HOOVER ST	CON	1924	C	Rehabed		306.0			8	CIPP	0.25	310.0	04/01/09
5660920556609035A	HOOVER ST	CON	1924	C	Rehabed		299.0			8	CIPP	0.25	303.1	07/17/09
5660925056609098A	104TH ST	CON	1923	C	Rehabed		63.0			8	CIPP	0.25	65.0	02/26/09
5660926656609024A	CENTURY BL	CON	1923	C	Rehabed		63.0			8	CIPP	0.27	65.0	03/28/09
5661300356609182A	HOOVER ST	CON	1924	C	Rehabed		321.4			8	CIPP	0.25	325.4	04/27/09
5661300956609187A	FIGUEROA ST	CON	1923	C	Rehabed		322.0			12	CIPP	0.41	325.8	04/08/09
5661302156613003A	HOOVER ST	CON	1924	C	Rehabed		312.0			8	CIPP	0.25	316.1	07/21/09
5661302756613009A	FIGUEROA ST	CON	1923	C	Rehabed		312.0			12	CIPP	0.41	316.0	04/07/09
5661304256613021A	HOOVER ST	CON	1924	C	Rehabed		312.0			8	CIPP	0.25	316.1	07/21/09
5661304856613027A	FIGUEROA ST	CON	1923	C	Rehabed		312.0			12	CIPP	0.41	316.0	04/09/09
5661306656613048A	FIGUEROA ST	CON	1923	C	Rehabed		312.0			12	CIPP	0.41	316.0	03/23/09
5661308156613066A	FIGUEROA ST	CON	1923	C	Rehabed		312.0			10	CIPP	0.33	316.0	07/22/09
5661310256613081A	FIGUEROA ST	CON	1923	D	Rehabed		361.0			10	CIPP	0.31	364.6	04/08/09
5661311956613102A	FIGUEROA ST	CON	1923	C	Rehabed		327.0			10	CIPP	0.31	331.4	04/06/09
5661313756613138A	IMPERIAL HWY	CON	1935	C	Rehabed		332.0			8	CIPP	0.27	336.2	04/01/09
5661313856613153A	IMPERIAL HWY	CON	1926	C	Rehabed		278.0			8	CIPP	0.27	280.0	04/02/09
5661313956613119A	FIGUEROA ST	CON	1923	C	Rehabed		352.0			10	CIPP	0.31	356.0	08/12/09
5661315356613139A	IMPERIAL HWY	CON	1925	C	Rehabed		53.0			8	CIPP	0.25	55.0	04/02/09
5810100356613139A	FIGUEROA ST	CON	1923	D	Rehabed		335.0			8	CIPP	0.25	339.2	03/24/09
5810102358101003A	FIGUEROA ST	CON	1923	D	Rehabed		82.0			8	CIPP	0.25	86.0	03/24/09
5810102858101023A	FIGUEROA ST	CON	1923	C	Rehabed		220.0			8	CIPP	0.25	224.0	03/05/09
5810113458101131A	FIGUEROA ST	CON	1930	C	Rehabed	18.0	101.0		VCP	8	CIPP	0.27	105.3	01/09/09
5810115658101134A	FIGUEROA ST	CON	1930	C	Rehabed		336.0			8	CIPP	0.28	339.8	04/09/09
5820400456516049A	MENLO AV	VCP	1929	B	Rehabed	25.0	327.0		VCP	8	CIPP	0.25	331.0	12/19/08
5820402658101089A	118TH ST	VCP	1946	B	Rehabed	79.0			VCP	8			333.8	12/09/08
5820402958204025A	MENLO AV	VCP	1946	B	Rehabed	33.0			VCP	8			320.3	12/09/08
5820403158204035A	AINSWORTH ST	VCP	1946	C	Rehabed	153.0			VCP	8			267.8	12/12/08

PIPE INFORMATION					CONSTRUCTION INFORMATION									
PIPE ID NUMBER US MH / DS MH	STREET NAME	PIPE MATERIAL	YEAR BUILT	PIPE CONDITION	REHABED R&R NEW	R&R (LF)	LINE (LF)	NEW PIPE (LF)	PIPE MATERIAL	PIPE SIZE (IN)	LINER MATERIAL	LINER THICKNESS (IN)	REACH LENGTH (FT)	REACH COMPLETION DATE
<b>CIP No. C763</b>	<b>Project Title: SSRP H28C Sunset Blvd &amp; Gardner</b>				<b>Award Date: 04/14/08</b>					<b>Completion Date: 06/02/10</b>				
4701109347015019B	NICHOLS CANYON ROAD	VCP	1964	C	Rehabed		340.0			8	CIPP	0.17	344.0	343.8
4701110147015015A	FAIRFAX AV	CON	1925	C	R&R	163.0			VCP	8			167.0	167.0
4701110247015005A	FAREHOLM DR	VCP	1926	A	R&R	82.0			VCP	8			128.0	85.5
4701110547015006A	ORANGE GROVE AV	CON	1923	D	R&R	124.0			VCP	8			128.0	128.1
4701110647015037A	COURTNEY AV	CON	1921	B	R&R	271.0			VCP	8			275.0	275.0
4701110747015038A	STANLEY AV	CON	1920	D	R&R	251.0			VCP	8			255.0	255.0
4701110847015025A	CURSON AV	VCP	1925	C	R&R	296.0			VCP	8			300.0	300.0
4701500547015004A	FAREHOLM DR	VCP	1926	A	R&R	68.0			VCP	8			72.0	72.1
4701500647015018A	ORANGE GROVE AV	CON	1923	A	R&R	56.0			VCP	8			60.0	60.0
4701500747015008A	HILLSIDE AV	VCP	1925	B	R&R	248.0			VCP	8			252.0	252.1
4701500847015036A	OGDEN DR	VCP	1925	C	R&R	164.0			VCP	8			168.0	167.7
4701501347015014A	FAREHOLM DR	CON	1925	C	Rehabed	138.0			VCP	8			152.0	152.2
4701501447015003A	FAREHOLM DR	CON	1927	C	R&R	51.0			VCP	8			55.0	54.8
4701501547015016A	FAIRFAX AV	CON	1925	D	R&R	121.0			VCP	8			125.0	125.0
4701501647015017A	FAIRFAX AV	CON	1925	D	R&R	54.0			VCP	8			58.0	58.2
4701501747015033A	FAIRFAX AV	CON	1925	B	Rehabed	87.0			VCP	6			100.0	100.0
4701501847015035A	HILLSIDE AV	VCP	1925	B	R&R	360.0			VCP	8			364.0	364.1
4701502147015057A	GARDNER ST	VCP	1925	D	Rehabed	32.0	347.0		VCP	8	CIPP	0.17	351.0	351.3
4701502547015054A	CURSON AV	VCP	1925	A	R&R	296.0			VCP	8			300.0	300.0
4701503347015032A	FAIRFAX AV	CON	1925	D	R&R	55.0			VCP	8			59.0	59.0
4701503447015035A	HILLSIDE AV	CON	1923	D	R&R	36.0			VCP	8			40.0	40.0
4701503547015044A	FAIRFAX AV	VCP	1925	B	R&R	149.0			VCP	8			153.0	153.4
4701503647015074A	OGDEN DR	VCP	1921	B	R&R	346.0			VCP	8			350.0	350.0
4701503747015049A	COURTNEY AV	CON	1921	B	R&R	266.0			VCP	8			270.0	270.0
4701503847015052A	STANLEY AV	CON	1920	B	R&R	251.0			VCP	8			255.0	255.0
4701504047015039A	HEMET PL	VCP	1937	B	Rehabed	19.0	101.0		VCP	8	CIPP	0.17	105.0	105.0
4701504447015045A	FAIRFAX AV	VCP	1925	A	Rehabed	41.0			VCP	8			45.0	44.9
4701504547015070A	FAIRFAX AV	VCP	1958	C	R&R	161.0			VCP	8			165.0	165.1
4701505147015050A	HOLLYWOOD BL	CON	1921	D	Rehabed	6.0	211.0		VCP	8	Struct. CIPP	0.29	215.0	215.0
4701505247015053A	HOLLYWOOD BL	CON	1920	C	Rehabed		126.0			8	Struct. CIPP	0.29	130.0	130.1
4701505347015054A	HOLLYWOOD BL	CON	1918	C	Rehabed	8.0	216.0		VCP	8	Struct. CIPP	0.29	220.0	220.0
4701505447015090A	CURSON AV	VCP	1925	B	Rehabed	42.0	229.0		VCP	8	CIPP	0.17	292.0	291.8
4701505647015057A	HOLLYWOOD BL	VCP	1925	B	Rehabed	18.0	216.0		VCP	8	CIPP	0.17	220.0	220.0
4701505747015092A	GARDNER ST	VCP	1925	C	Rehabed	56.0	305.0		VCP	8	CIPP	0.17	309.0	308.7
4701506247015064A	HOLLYWOOD BL	CON	1927	C	Rehabed		115.0			8	Struct. CIPP	0.29	119.0	119.2
4701506447015065A	HOLLYWOOD BL	CON	1927	B	Rehabed	16.0	189.0		CON	8	Struct. CIPP	0.29	193.0	193.0
4701506747015068A	HOLLYWOOD BL	VCP	1927	A	R&R	240.0			VCP	8			244.0	244.0
4701506847015070A	HOLLYWOOD BL	VCP	1958	D	R&R	240.0			VCP	8			244.0	244.0

PIPE INFORMATION					CONSTRUCTION INFORMATION									
PIPE ID NUMBER US MH / DS MH	STREET NAME	PIPE MATERIAL	YEAR BUILT	PIPE CONDITION	REHABED R&R NEW	R&R (LF)	LINE (LF)	NEW PIPE (LF)	PIPE MATERIAL	PIPE SIZE (IN)	LINER MATERIAL	LINER THICKNESS (IN)	REACH LENGTH (FT)	REACH COMPLETION DATE
4701507247015073A	HOLLYWOOD BL	VCP	1954	B	Rehabed		228.0			12	CIPP	0.23	232.0	232.0
4701507447015086A	OGDEN DR	CON	1921	D	R&R	260.0			VCP	8			264.0	264.3
4701507547015089A	STANLEY AV	VCP	1925	A	R&R	188.0			VCP	8			192.0	192.0
4701508547015101A	ORANGE GROVE AV	CON	1921	B	Rehabed	31.0	289.0		VCP	8	Struct. CIPP	0.29	293.0	292.5
4701508647015102A	OGDEN DR	CON	1921	C	R&R	261.0			VCP	8			265.0	265.0
4701508847015106A	COURTNEY AV	CON	1921	B	Rehabed									330.0
4701508947015108A	STANLEY AV	VCP	1925	A	R&R	343.0			VCP	8			347.0	347.0
4701509047015109A	CURSON AV	VCP	1925	C	Rehabed	58.0			VCP	8			368.0	368.2
4701509247015111A	GARDNER ST	VCP	1925	B	Rehabed	34.0	348.0		VCP	8	CIPP	0.17	352.0	351.5
4701509647015097A	SELMA AV	CON	1928	C	Rehabed	6.0	328.0		VCP	10	Struct. CIPP	0.35	332.0	332.0
4701509747015098A	SELMA AV	CON	1921	D	Rehabed	44.0	243.0		VCP	8	Struct. CIPP	0.29	243.0	247.0
4701509847015099A	SELMA AV	CON	1921	D	R&R	242.0			VCP	8			246.0	246.0
4701510047015103A	SELMA AV	VCP	1954	C	Rehabed				VCP	15			342.0	342.1
4701510247015119A	OGDEN DR	CON	1921	B	R&R	291.0			VCP	8			295.0	295.0
4701510347015104A	SELMA AV	VCP	1954	D	Rehabed	40.0	313.0		VCP	15	CIPP	0.29	317.0	317.0
4701510447015107A	SELMA AV	VCP	1954	C	Rehabed	27.0			VCP	15			341.0	341.1
4701510647015121A	COURTNEY AV	CON	1921	B	R&R	290.0			VCP	8			294.0	294.4
4701510747015122A	COURTNEY AV	VCP	1954	B	Rehabed	32.0	321.0		VCP	15	CIPP	0.29	325.0	325.4
4701510847015123A	STANLEY AV	VCP	1925	B	Rehabed	12.0	317.0		VCP	8	CIPP	0.29	321.0	321.0
4701510947015124A	CURSON AV	VCP	1925	D	Rehabed		317.0			8	CIPP	0.17	321.0	320.8
4701511347015128A	CRESCENT HEIGHTS BL	VCP	1948	C	Rehabed	15.0	267.0		VCP	8	CIPP	0.17	271.0	270.8
4701511547015116A	HAYWORTH AV	CON	1921	D	R&R	223.0			VCP	8			227.0	227.2
4701511647015133A	HAYWORTH AV	CON	1921	C	R&R	321.0			VCP	8			325.0	325.0
4701511747015137A	FAIRFAX AV	CON	1921	B	R&R	321.0			VCP	8			325.0	324.7
4701512247015150A	COURTNEY AV	VCP	1954	B	Rehabed	27.0	296.0		VCP	15	CIPP	0.29	300.0	300.0
4701512647015162A	GARDNER ST	VCP	1927	B	Rehabed		321.0			8	CIPP	0.17	325.0	325.0
4701513947015141A	ORANGE GROVE AV	CON	1921	C	Rehabed		140.0			8	Struct. CIPP	0.29	144.0	144.0
4701514047015143A	SUNSET BL	CON	1931	C	Rehabed		326.0			10	Struct. CIPP	0.35	330.0	330.0
4701514947015152A	SUNSET BL	CON	1931	C	Rehabed		328.0			10	Struct. CIPP	0.35	332.0	332.0
4701515647015159A	SUNSET BL	CON	1931	C	R&R	286.0			VCP	10			290.0	289.9
4701515747015158A	SUNSET BL	VCP	1954	D	Rehabed	8.0			VCP	15			294.0	294.1
4701516647015175A	SIERRA BONITA AV	VCP	1925	A	Rehabed	20.0			VCP	6			265.0	265.0
4701516747015176A	GARDNER ST	VCP	1925	C	R&R	261.0			VCP	8			265.0	265.0
4701516947015178A	ORANGE GROVE AV	CON	1921	D	R&R	295.0			VCP	8			299.0	299.2
4701517247015181A	SPAULDING AV	CON	1921	C	Rehabed		296.0			8	Struct. CIPP	0.29	300.0	300.2
4701517447015187A	CURSON AV	VCP	1925	D	R&R	289.0			VCP	8			293.0	293.0
4701517547015184A	SIERRA BONITA AV	VCP	1925	A	R&R	261.0			VCP	8			265.0	265.3
4701517647015185A	GARDNER ST	VCP	1925	A	R&R	261.0			VCP	8			265.0	265.4
4701518047015192A	GENESEE AV	CON	1921	C	R&R	321.0			VCP	8			325.0	325.0

PIPE INFORMATION					CONSTRUCTION INFORMATION									
PIPE ID NUMBER US MH / DS MH	STREET NAME	PIPE MATERIAL	YEAR BUILT	PIPE CONDITION	REHABED R&R NEW	R&R (LF)	LINE (LF)	NEW PIPE (LF)	PIPE MATERIAL	PIPE SIZE (IN)	LINER MATERIAL	LINER THICKNESS (IN)	REACH LENGTH (FT)	REACH COMPLETION DATE
4701518147015193A	SPAULDING AV	CON	1921	C	Rehabed	32.0	321.0		CON	8	Struct. CIPP	0.29	325.0	325.0
4701518447015196A	SIERRA BONITA AV	VCP	1925	D	R&R	296.0			VCP	8			300.0	299.7
4701518747015195A	CURSON AV	VCP	1925	C	R&R	293.0			VCP	8			297.0	297.0
4701518949203007A	ORANGE GROVE AV	CON	1921	C	Rehabed		321.0			8	Struct. CIPP	0.29	325.0	325.2
4701519149203009A	OGDEN DR	CON	1921	A	R&R	321.0			VCP	8			325.0	325.1
4701519249203011A	GENESEE AV	CON	1921	D	R&R	321.0			VCP	8			325.0	325.1
4701519649203017A	SIERRA BONITA AV	VCP	1925	A	R&R	346.0			VCP	8			350.0	350.0
4701600547016016A	CAMINO PALMERO	VCP	1925	D	R&R	246.0			VCP	8			250.0	250.0
4701601147016017A	FULLER AV	VCP	1925	D	R&R	196.0			VCP	8			200.0	200.0
4701601447015057A	HOLLYWOOD BL	VCP	1925	B	Rehabed	23.0	292.0		VCP	8	CIPP	0.17	296.0	295.8
4701601547016014A	HOLLYWOOD BL	VCP	1925	B	Rehabed	32.0			VCP	6			364.0	364.2
4701603447016046A	VISTA ST	VCP	1925	C	R&R	264.0			VCP	8			268.0	268.0
4701603547016047A	MARTEL AV	VCP	1925	B	R&R	264.0			VCP	8			268.0	268.0
4701603747016049A	POINSETTIA PL	VCP	1925	C	R&R	181.0			VCP	8			185.0	185.0
4701604647016062A	VISTA ST	VCP	1925	B	R&R	263.0			VCP	8			267.0	267.0
4701604747016064A	MARTEL AV	VCP	1925	C	R&R	263.0			VCP	8			267.0	267.0
4701604947016067A	POINSETTIA PL	VCP	1925	C	R&R	346.0			VCP	8			350.0	350.0
4701606247015111A	HAWTHORN AV	VCP	1925	C	Rehabed	34.0			VCP	8			292.0	291.8
4701606347016062A	HAWTHORN AV	VCP	1925	D	R&R	374.0			VCP	8			378.0	378.2
4701606547016082A	MARTEL AV	VCP	1925	C	R&R	325.0			VCP	8			329.0	329.2
4701606747016084A	POINSETTIA PL	VCP	1925	C	R&R	346.0			VCP	8			350.0	349.6
4701607447016090A	VISTA ST	VCP	1925	C	R&R	390.0			VCP	8			394.0	394.0
4701608247016099A	MARTEL AV	VCP	1925	D	R&R	326.0			VCP	8			330.0	330.0
4701608447016102A	POINSETTIA PL	VCP	1925	A	R&R	306.0			VCP	8			310.0	310.0
4701609047016095A	VISTA ST	VCP	1925	A	R&R	146.0			VCP	8			150.0	150.0
4701609447016096A	SUNSET BL	CON	1929	C	Rehabed		346.0			10	Struct. CIPP	0.35	350.0	350.0
4701610047016098A	SUNSET BL	CON	1929	C	Rehabed		321.0			10	Struct. CIPP	0.35	325.0	325.0
4701612547016134A	VISTA ST	VCP	1925	B	R&R	291.0			VCP	8			295.0	295.0
4701612747016136A	FULLER AV	VCP	1925	B	R&R	291.0			VCP	8			295.0	295.0
4701613447016147A	VISTA ST	VCP	1925	B	R&R	291.0			VCP	8			295.0	295.0
4701613647016149A	FULLER AV	VCP	1925	D	R&R	292.0			VCP	8			296.0	296.0
4701614747016162A	VISTA ST	VCP	1925	A	R&R	291.0			VCP	8			295.0	295.0
4701614947016164A	FULLER AV	VCP	1925	B	R&R	292.0			VCP	8			296.0	296.0
4701615047016165A	POINSETTIA PL	VCP	1925	D	R&R	266.0			VCP	8			270.0	270.0
4701616249204002A	VISTA ST	VCP	1925	B	R&R	291.0			VCP	8			295.0	295.0
4701616349204127A	MARTEL AVE	VCP	1925	D	R&R	291.0			VCP	10			295.0	295.0
4701616449204128A	FULLER AVE	VCP	1925	B	R&R	271.0			VCP	8			275.0	275.0
4701616549204129A	POINSETTIA PL	VCP	1925	A	R&R	246.0			VCP	8			250.0	250.0
4701619347016014A	VISTA ST	VCP	1925	C	R&R	236.0			VCP	8			240.0	240.0

PIPE INFORMATION					CONSTRUCTION INFORMATION									
PIPE ID NUMBER US MH / DS MH	STREET NAME	PIPE MATERIAL	YEAR BUILT	PIPE CONDITION	REHABED R&R NEW	R&R (LF)	LINE (LF)	NEW PIPE (LF)	PIPE MATERIAL	PIPE SIZE (IN)	LINER MATERIAL	LINER THICKNESS (IN)	REACH LENGTH (FT)	REACH COMPLETION DATE
4920300749203009A	FOUNTAIN AV	CON	1925	C	Rehabed	18.0	326.0		VCP	8	Struct. CIPP	0.29	330.0	329.8
4920300949203011A	FOUNTAIN AV	CON	1925	C	Rehabed	6.0	320.0		VCP	8	Struct. CIPP	0.29	324.0	324.0
4920301349203014A	FOUNTAIN AV	CON	1925	C	Rehabed	20.0	312.0		VCP	8	Struct. CIPP	0.29	316.0	316.2
4920400149204002A	FOUNTAIN AV	VCP	1925	B	R&R	326.0			VCP	8			330.0	330.1
4920400249204003A	FOUNTAIN AV	CON	1925	D	R&R	328.0			VCP	8			332.0	332.1
4690920646909220	HOLLY DR	CIP			Rehabed	68.0	346.0		CIP	10	HDPE	1.00	350.0	12/28/09
4920815049208150	LA BREA AV	CON			R&R	296.0			VCP	8			300.0	01/28/10
4701514147015160	ORANGE GROVE AV	CON			R&R	296.0			VCP	8			300.0	12/09/09
<b>CIP No. C770</b>	<b>Project Title: SSRP U18B Veteran Ave &amp; Sunset Blvd</b>				<b>Award Date: 11/14/08</b>					<b>Completion Date: 06/09/10</b>				
4900301049003018A	ROSCOMARE ROAD	VCP	1948	B	Rehabed	12.0			VCP	8			334.0	10/05/09
4900301149003019A	ROBERTO LANE	VCP	1961	B	Rehabed	12.0	262.0		VCP	8	CIPP	0.18	266.2	01/23/10
4900301849003025A	ROSCOMARE ROAD	VCP	1948	D	Rehabed	12.0	180.0		VCP	8	CIPP	0.18	184.0	01/27/10
4900301949003021A	ROBERTO LANE	VCP	1961	B	Rehabed		194.0		VCP	8	CIPP	0.18	197.5	01/23/10
4900304049003041A	ROSCOMARE ROAD	VCP	1948	B	Rehabed	8.0			VCP	8			345.4	10/07/09
4900400249004003A	SOMERA ROAD	VCP	1935	B	Rehabed	28.0	100.0		VCP	8	CIPP	0.18	103.5	01/25/10
4900400349004004A	CHANTILLY ROAD	VCP	1947	B	Rehabed	20.0	83.0		VCP	8	CIPP	0.18	87.2	01/26/10
4900400549004010A	STRADELLA ROAD	VCP	1950	D	R&R	292.0			VCP	8			296.2	11/21/09
4900400949004018A	CHANTILLY ROAD	VCP	1947	B	Rehabed		322.0			8	CIPP	0.18	326.0	01/23/10
4900401049004019A	STRADELLA ROAD	VCP	1950	D	Rehabed	32.0			VCP	8			342.6	10/06/09
4900401849004022A	CHANTILLY ROAD	VCP	1947	C	Rehabed	33.0	172.0		VCP	8	CIPP	0.18	176.4	01/21/10
4900402049004024A	STRADELLA ROAD	VCP	1935	D	Rehabed	27.0	189.0		VCP	8	CIPP	0.18	193.0	01/28/10
4900402249004023A	CHANTILLY ROAD	VCP	1947	C	Rehabed	59.0	235.0		VCP	8	CIPP	0.18	239.2	01/26/10
4900402349004035A	CHANTILLY ROAD	VCP	1947	B	Rehabed	29.0	346.0		VCP	8	CIPP	0.18	350.0	01/26/10
4900403449004047A	SOMERA ROAD	VCP	1935	C	Rehabed	18.0	346.0		VCP	8	CIPP	0.18	349.9	01/27/10
4900403549004049A	CHANTILLY ROAD	VCP	1947	B	Rehabed	6.0	346.0		VCP	8	CIPP	0.18	350.0	01/19/10
4900404749004048A	SOMERA ROAD	VCP	1935	C	R&R	335.0			VCP	8			339.5	08/28/09
4900404849004054A	SOMERA ROAD	VCP	1947	D	R&R	287.0			VCP	8			291.0	08/24/09
4900405449004061A	SOMERA ROAD	VCP	1947	D	R&R	343.0			VCP	8			346.8	08/18/09
4900405549004062A	CHANTILLY ROAD	VCP	1947	B	Rehabed	6.0	334.0		VCP	8	CIPP	0.18	337.0	01/25/10
4900406149004068A	SOMERA ROAD	VCP	1947	C	R&R	290.0			VCP	8			294.4	08/12/09
4900406949004076A	CHANTILLY ROAD	VCP	1947	B	Rehabed	27.0			VCP	8			270.0	09/27/09
4900802749008028A	CHALON ROAD	VCP	1937	C	Rehabed	18.0	331.0		VCP	8	CIPP	0.18	335.2	01/26/10
4900802849008029A	CHALON ROAD	VCP	1937	B	Rehabed	18.0	140.0		VCP	8	CIPP	0.18	144.1	01/26/10
4900806649008052A	CHALON ROAD	VCP	1928	C	Rehabed	37.0	103.0		VCP	8	CIPP	0.18	107.4	12/01/09
4900808749008086A	CHALON ROAD	VCP	1928	B	Rehabed		187.0		VCP	8	CIPP	0.18	190.9	12/28/09
4900813349008134A	BELLAGIO ROAD	VCP	1927	B	R&R	242.0			VCP	8			245.7	12/10/09
4901200149012010A	BELLAGIO ROAD	VCP	1935	B	Rehabed		306.0			8	CIPP	0.18	309.5	01/30/10
4901203549012115A	BENTLEY CIR	VCP	1937	B	Rehabed		158.0			8	CIPP	0.18	161.5	11/25/09
4901205349012062A	GREENFIELD AVE	VCP	1928	C	Rehabed	57.0	291.0		VCP	8	CIPP	0.18	294.9	12/10/09

PIPE INFORMATION					CONSTRUCTION INFORMATION									
PIPE ID NUMBER US MH / DS MH	STREET NAME	PIPE MATERIAL	YEAR BUILT	PIPE CONDITION	REHABED R&R NEW	R&R (LF)	LINE (LF)	NEW PIPE (LF)	PIPE MATERIAL	PIPE SIZE (IN)	LINER MATERIAL	LINER THICKNESS (IN)	REACH LENGTH (FT)	REACH COMPLETION DATE
4901205449012063A	VETERAN AVE	VCP	1927	B	Rehabed	14.0	346.0		VCP	10	CIPP	0.18	350.0	01/28/10
4901206249012072A	GREENFIELD AVE	VCP	1928	C	Rehabed	64.0	343.0		VCP	8	CIPP	0.18	346.6	12/15/09
4901207249012081A	GREENFIELD AVE	VCP	1928	D	R&R	273.0			VCP	8			277.4	04/03/09
4901207349012083A	VETERAN AVE	VCP	1927	B	Rehabed	8.0			VCP	10			350.0	05/21/09
4901207949012092A	TILDEN AVE	VCP	1928	B	Rehabed	12.0	346.0		VCP	8	CIPP	0.18	350.0	01/26/10
4901208349012112A	VETERAN AVE	VCP	1927	D	Rehabed	24.0	326.0		VCP	10	CIPP	0.18	331.0	01/27/10
4901209249012108A	TILDEN AVE	VCP	1928	C	Rehabed	43.0	205.0		VCP	8	CIPP	0.18	208.9	12/03/09
4901210849016006A	TILDEN AVE	VCP	1928	C	Rehabed	49.0	160.0		VCP	8	CIPP	0.18	163.5	12/03/09
4901211149012083A	CASHMERE ST	VCP	1928	B	Rehabed		29.0			8	CIPP	0.18	33.0	11/25/09
4901600249016012A	VETERAN AVE	VCP	1929	B	Rehabed	29.0	346.0		VCP	8	CIPP	0.18	350.0	01/29/10
4901600649016005A	MONTANA AVE	VCP	1928	C	Rehabed	32.0	179.0		VCP	8	CIPP	0.18	183.1	06/26/09
4901601249016023A	VETERAN AVE	VCP	1929	B	Rehabed	45.0			VCP	10			151.2	04/08/09
4901601949016020A	OPHIR DR	VCP	1928	D	Rehabed		138.0			8	CIPP	0.18	142.3	01/22/10
4901602149016022A	OPHIR DR	VCP	1928	D	Rehabed	47.0	184.0		VCP	8	CIPP	0.18	188.3	01/19/10
4901602349016039A	VETERAN AVE	VCP	1929	B	Rehabed	29.0			VCP	10			212.0	04/07/09
4901603649016049A	LEVERING AVE	VCP	1928	C	Rehabed	13.0	145.0		VCP	8	CIPP	0.18	149.1	01/21/10
4901603949016068A	VETERAN AVE	VCP	1929	D	Rehabed	203.0	326.0		VCP	10	CIPP	0.18	330.0	02/03/10
4901604049016069A	KELTON AVE	VCP	1931	B	Rehabed	48.0	346.0		VCP	8	CIPP	0.18	350.0	12/02/09
4901604349016042A	OPHIR DR	VCP	1927	B	Rehabed	12.0	234.0		VCP	8	CIPP	0.18	238.0	11/19/09
4901604949016065A	LEVERING AVE	VCP	1928	B	Rehabed	19.0	156.0		VCP	8	CIPP	0.18	160.0	01/21/10
4901605049016049A	OPHIR DR	VCP	1928	C	Rehabed		59.0			8	CIPP	0.18	63.2	11/19/09
4901605149016050A	OPHIR DR	VCP	1928	D	Rehabed	8.0	110.0		VCP	8	CIPP	0.18	113.7	11/19/09
4901606249016076A	DENSLOW AVE	VCP	1928	D	Rehabed	31.0	196.0		VCP	8	CIPP	0.18	200.0	01/19/10
4901606649016067A	LEVERING AVE	VCP	1928	B	Rehabed		33.0			8	CIPP	0.18	37.0	01/23/10
4901606749016080A	LEVERING AVE	VCP	1928	D	Rehabed	25.0	220.0		VCP	8	CIPP	0.18	223.7	01/23/10
4901606949016098A	KELTON AVE	VCP	1931	C	Rehabed	61.0	346.0		VCP	8	CIPP	0.18	350.0	12/02/09
4901607649016078A	DENSLOW AVE	VCP	1928	D	Rehabed	58.0	200.0		VCP	8	CIPP	0.18	203.8	01/19/10
4901607749016067A	DENSLOW AVE	VCP	1928	B	Rehabed		129.0			8	CIPP	0.18	133.2	01/19/10
4901607849016079A	DENSLOW AVE	VCP	1928	C	Rehabed	30.0	75.0		VCP	8	CIPP	0.18	79.0	11/17/09
4901607949016077A	DENSLOW AVE	VCP	1928	D	Rehabed	12.0	132.0		VCP	8	CIPP	0.18	136.2	01/27/10
4901608049016184A	LEVERING AVE	VCP	1929	C	R&R	189.0			VCP	8			193.4	05/04/09
4901608149016097A	VETERAN AVE	VCP	1927	C	Rehabed	18.0	121.0		VCP	10	CIPP	0.18	125.0	01/29/10
4901609749016106A	VETERAN AVE	VCP	1927	C	Rehabed	106.0	268.0		VCP	10	CIPP	0.18	272.3	01/29/10
4901609949016098A	LEVERING AVE	VCP	1927	D	R&R	288.0			VCP	8			292.0	05/06/09
4901610649016199A	VETERAN AVE	VCP	1927	D	Rehabed	44.0	150.0		VCP	10	CIPP	0.18	154.3	02/04/10
4901611749016127A	VETERAN AVE	VCP	1927	C	Rehabed	26.0	346.0		VCP	10	CIPP	0.18	350.0	02/04/10
4901611949016129A	MIDVALE AVE	VCP	1931	D	R&R	309.0			VCP	8			313.2	12/03/09
4901612949016128A	STRATHMORE DR	VCP	1931	D	Rehabed	69.0	247.0		VCP	8	CIPP	0.18	251.0	01/25/10
4901613049016129A	STRATHMORE DR	VCP	1927	D	Rehabed	22.0	216.0		VCP	8	CIPP	0.18	220.0	01/25/10

PIPE INFORMATION					CONSTRUCTION INFORMATION									
PIPE ID NUMBER US MH / DS MH	STREET NAME	PIPE MATERIAL	YEAR BUILT	PIPE CONDITION	REHABED R&R NEW	R&R (LF)	LINE (LF)	NEW PIPE (LF)	PIPE MATERIAL	PIPE SIZE (IN)	LINER MATERIAL	LINER THICKNESS (IN)	REACH LENGTH (FT)	REACH COMPLETION DATE
4901617649016005A	MONTANA AVE R/W	VCP	1928	C	R&R	11.0			VCP	8			14.7	06/26/09
4901618449016081A	LEVERING AVE	VCP	1929	C	R&R	60.0			VCP	8			64.0	04/24/09
4901619949016117A	VETERAN AVE	VCP	1927	C	Rehabed	27.0	260.0		VCP	10	CIPP	0.18	264.0	02/09/10
<b>CIP No. C692</b>	<b>Project Title: SSRP U19A Rochester Ave &amp; Beverly Glen Bl</b>				<b>Award Date: 11/10/08</b>					<b>Completion Date: 06/09/10</b>				
4911409449114093A	ASHTON AV	VCP	1927	D	R&R	296.0			VCP	8			300.0	02/24/10
5190105751901058A	ASHTON AV	VCP	1927	C	R&R	257.0			VCP	8			261.0	07/06/09
4911407849114097A	BEVERLY GLEN BL	VCP	1927	B	Rehabed		156.0			8	CIPP	0.15	160.0	03/09/10
4911411549114133A	BEVERLY GLEN BL	VCP	1927		Rehabed		215.0			8	CIPP	0.25	219.0	03/08/10
4911411749114134A	BEVERLY GLEN BL	VCP	1927	B	Rehabed		124.0			8	CIPP	0.25	128.0	03/05/10
4911413449114135A	BEVERLY GLEN BL	VCP	1927		Rehabed		151.0			8	CIPP	0.25	155.0	03/05/10
5190200351902028A	BEVERLY GLEN BL	VCP	1927	D	Rehabed		..			8	CIPP	0.15	305.0	02/18/10
4911410149114109A	CLUB VIEW DR	CON	1926		R&R	308.0			VCP	10			312.0	10/01/09
4911412549114109A	CLUB VIEW DR	VCP	1927		Rehabed		200.0			8	CIPP	0.15	204.0	03/03/10
4911414049114125A	CLUB VIEW DR	VCP	1927	C	Rehabed	18.0			VCP	8	CIPP	0.15	175.0	01/29/09
5190200951902054A	CLUB VIEW DR	VCP	1927		R&R	296.0			VCP	8			300.0	10/07/09
5190205451902053A	CLUB VIEW DR ALLEY	VCP	1927	C	Rehabed		327.0			8	CIPP	0.15	331.0	02/04/10
4911412249114124A	COMSTOCK AV	VCP	1927	C	Rehabed		305.0			8	CIPP	0.15	309.0	02/02/10
4911412449114139A	COMSTOCK AV	CON	1926	D	R&R	196.0			VCP	10			200.0	08/21/09
4911413949114153A	COMSTOCK AV	CON	1926	D	R&R	224.0			VCP	10			228.0	08/17/09
4911415349114159A	COMSTOCK AV	CON	1926	D	R&R	270.0			VCP	10			274.0	08/11/09
4911415951902005A	COMSTOCK AV	CON	1926	D	R&R	174.0			VCP	10			179.0	08/04/09
5190208351902086A	COMSTOCK AV	CON	1926	C	R&R	176.0			VCP	10			180.0	02/17/10
5190208651902207A	COMSTOCK AV ALLEY	CON	1926	C	Rehabed		236.0			10	CIPP	0.33	240.0	03/30/10
5190208951902086A	COMSTOCK AV ALLEY	VCP	1927	B	Rehabed	24.0	346.0		VCP	8	CIPP	0.15	350.0	02/11/10
5190220751902108A	COMSTOCK AV ALLEY	CON	1926	C	Rehabed		236.0			10	CIPP	0.33	240.0	03/30/10
4911416651902017A	CRESTVIEW CT	VCP		C	Rehabed	37.0	301.0		VCP	8	CIPP	0.15	305.0	02/25/10
4911400349114012A	DEVON AV	VCP	1925	B	Rehabed	11.0	293.0		VCP	8	CIPP	0.15	300.0	02/19/10
4911401249114019A	DEVON AV	VCP	1925	B	Rehabed		227.0			8	CIPP	0.15	231.0	02/19/10
5190208251902083A	EASTBORNE AV	VCP	1927	D	Rehabed	44.0	276.0		VCP	8	CIPP	0.15	280.0	03/02/10
5190213451902135A	EASTBORNE AV	VCP	1927	D	Rehabed	25.0	223.0		VCP	8	CIPP	0.15	227.0	02/09/10
5190213551902136A	EASTBORNE AV	VCP	1927	C	Rehabed	14.0	286.0		VCP	8	CIPP	0.15	290.0	02/09/10
5190601651906001A	EASTBORNE AV	VCP	1927	B	Rehabed		346.0			8	CIPP	0.28	350.0	03/02/10
5190600151902196A	EASTBORNE AVE	VCP	1927		Rehabed	48.0	309.0		VCP	8	CIPP	0.15	313.0	03/01/10
5190200851902052A	ENSLEY AV	VCP	1927	D	Rehabed	42.0	273.0		VCP	8	CIPP	0.27	277.0	02/23/10
5190205251902053A	ENSLEY AV	VCP	1927	C	Rehabed	6.0	217.0		VCP	8	CIPP	0.15	221.0	02/23/10
5190209251902053A	ENSLEY AV	VCP	1928		Rehabed		128.0			8	CIPP	0.15	132.0	02/04/10
4911416751902008A	ENSLEY AVE	VCP	1926	B	Rehabed	20.0	233.0		VCP	8	CIPP	0.15	237.0	02/24/10
4911305349113054A	GLENMONT AV	CON	1931	C	R&R	111.0			VCP	8			115.0	06/05/09
4911305449113074A	GLENMONT AV	CON	1931	C	R&R	342.0			VCP	8			346.0	06/03/09

PIPE INFORMATION					CONSTRUCTION INFORMATION									
PIPE ID NUMBER US MH / DS MH	STREET NAME	PIPE MATERIAL	YEAR BUILT	PIPE CONDITION	REHABED R&R NEW	R&R (LF)	LINE (LF)	NEW PIPE (LF)	PIPE MATERIAL	PIPE SIZE (IN)	LINER MATERIAL	LINER THICKNESS (IN)	REACH LENGTH (FT)	REACH COMPLETION DATE
4911307449113075A	GLENMONT AV	CON	1931	C	R&R	144.0			VCP	8			148.0	05/29/09
4911307549113076A	GLENMONT AV	CON	1931	C	R&R	140.0			VCP	8			144.0	05/28/09
4911307649113092A	GLENMONT AV	CON	1931	C	R&R	227.0			VCP	8			231.0	05/26/09
4911311249113146A	HILTS AV	CON	1931	B	R&R	251.0			VCP	8			255.0	04/06/09
4911314649113151A	HILTS AV	CON	1931	B	Rehabed	12.0	190.0		VCP	8	CIPP	0.15	194.0	03/01/10
4911315149113157A	HILTS AV	CON	1931	C	R&R	346.0			VCP	8			350.0	04/15/09
5190208051902081A	HOLMAN AV	VCP	1927	D	Rehabed	6.0	91.0		VCP	8	CIPP	0.15	95.0	02/10/10
5190208151902084A	HOLMAN AV	VCP	1926	C	Rehabed	16.0	233.0		VCP	8	CIPP	0.15	237.0	02/10/10
5190210451902103A	HOLMAN AV	VCP	1927	B	Rehabed	8.0	346.0		VCP	8	CIPP	0.15	350.0	02/02/10
5190213251902133A	HOLMAN AV	VCP	1927	B	Rehabed	9.0	171.0		VCP	8	CIPP	0.15	175.0	03/03/10
5190216351902164A	HOLMAN AV	VCP	1927	B	Rehabed	10.0	291.0		VCP	8	CIPP	0.15	295.0	02/01/10
5190219551902217A	HOLMAN AV	CIP	1927		Rehabed		103.0			8	CIPP	0.15	105.0	03/04/10
5190118551901184A	KINNARD AV	VCP	1927		Rehabed		286.0			8	CIPP	0.15	290.0	02/22/10
5190207251902101A	KINNARD AV	VCP	1927	B	Rehabed	34.0	346.0		VCP	8	CIPP	0.15	350.0	02/03/10
5190207351902072A	KINNARD AV	VCP	1927	B	Rehabed	21.0	304.0		VCP	8	CIPP	0.15	308.0	02/03/10
5190212851902127A	KINNARD AV	VCP	1927	B	Rehabed	25.0	246.0		VCP	8	CIPP	0.15	250.0	02/01/10
5190216051902161A	KINNARD AV	VCP	1927	D	Rehabed	41.0	282.0		VCP	8	CIPP	0.27	285.0	02/24/10
5190221151902161A	KINNARD AV	VCP	1927		Rehabed	24.0	160.0		VCP	8	CIPP	0.27	164.0	03/02/10
4911305649113077A	LE CONTE AV	VCP	1930	D	Rehabed		278.0			8	CIPP	0.15	282.0	03/04/10
4911308849113087A	LE CONTE AV	CON	1931	B	Rehabed		167.0			8	CIPP	0.15	171.0	04/15/10
4911308949113090A	LE CONTE AV	CON	1931	C	R&R	152.0			VCP	8			156.0	05/21/09
4911309049113091A	LE CONTE AV	CON	1931	C	Rehabed	45.0	174.0		VCP	8	CIPP	0.15	178.0	05/19/09
4911309149113092A	LE CONTE AV	CON	1931	C	R&R	124.0			VCP	8			128.0	05/18/09
4911314949113155A	LINDBROOK DR	VCP	1930	C	Rehabed	8.0	346.0		VCP	8	CIPP	0.25	350.0	03/04/10
4911315049113149A	LINDBROOK DR	VCP	1930	B	Rehabed		219.0			8	CIPP	0.15	223.0	02/25/10
4911315549113156A	LINDBROOK DR	VCP	1930	C	Rehabed	10.0	61.0		VCP	8	CIPP	0.25	65.0	03/05/10
4911315749113156A	LINDBROOK DR	CON	1931	C	Rehabed		260.0			8	CIPP	0.27	264.0	03/09/10
5190101349113157A	LINDBROOK DR	CON	1931	B	Rehabed		287.0			8	CIPP	0.28	291.0	03/09/10
5190102051901010A	LINDBROOK DR	CON	1931	D	R&R	186.0			VCP	8			190.0	06/30/09
4911303149113030A	MALCOLM AV	CON	1931	C	R&R	150.0			VCP	8			154.0	06/11/09
4911304249113031A	MALCOLM AV	CON	1931	D	R&R	129.0			VCP	8			133.0	06/15/09
4911307249113073A	MANNING AV	CON	1931	D	R&R	191.0			VCP	8			195.0	05/11/09
4911307349113087A	MANNING AV	CON	1931	C	R&R	249.0			VCP	8			253.0	05/06/09
4911308749113109A	MANNING AV	CON	1931	C	R&R	288.0			VCP	8			292.0	05/04/09
4911310949113110A	MANNING AV	CON	1931	C	R&R	96.0			VCP	8			100.0	04/28/09
4911312649113145A	MANNING AV	CON	1931	D	R&R	235.0			VCP	8			239.0	04/27/09
4911314551901012A	MANNING AV	CON	1931	C	R&R	346.0			VCP	8			350.0	04/22/09
5190107751901099A	MANNING AV	VCP	1927	C	Rehabed	16.0			VCP	8	CIPP	0.15	321.0	01/28/10
5190112151901148A	MANNING AV	VCP	1927	C	Rehabed	15.0	316.0		VCP	8	CIPP	0.15	320.0	03/12/10

PIPE INFORMATION					CONSTRUCTION INFORMATION									
PIPE ID NUMBER US MH / DS MH	STREET NAME	PIPE MATERIAL	YEAR BUILT	PIPE CONDITION	REHABED R&R NEW	R&R (LF)	LINE (LF)	NEW PIPE (LF)	PIPE MATERIAL	PIPE SIZE (IN)	LINER MATERIAL	LINER THICKNESS (IN)	REACH LENGTH (FT)	REACH COMPLETION DATE
5190118451901196A	MANNING AV	VCP	1962	B	Rehabed		189.0			8	CIPP	0.15	193.0	02/25/10
5190119951901196A	MANNING AV	VCP	1927	B	Rehabed	45.0	241.0		VCP	8	CIPP	0.15	245.0	02/22/10
5190601351906015A	MANNING AV	VCP	1927	C	Rehabed	8.0	246.0		VCP	8	CIPP	0.15	250.0	04/15/10
5190114751901148A	OHIO AV	VCP	1927	D	Rehabed	30.0	177.0		VCP	8	CIPP	0.15	181.0	02/05/10
5190115051901148A	OHIO AV	VCP	1927	B	R&R	283.0			VCP	8			286.0	12/21/09
5190211351902096A	OHIO AV	VCP	1927	B	Rehabed		108.0			8	CIPP	0.27	112.0	03/08/10
5190202751902042A	PANDORA AV	VCP	1927	B	Rehabed	21.0	213.0		VCP	8	CIPP	0.15	217.0	02/23/10
5190207551902076A	PANDORA AV	VCP	1927	B	Rehabed	8.0	268.0		VCP	8	CIPP	0.15	272.0	02/16/10
4911410949114124A	ROCHESTER AV	CON	1926	C	R&R	340.0			VCP	8			344.0	09/21/09
4911413849114137A	ROCHESTER AV	VCP	1927	B	Rehabed	29.0			VCP	8	CIPP	0.15	109.0	02/24/10
5190111851901119A	ROCHESTER AV	VCP	1962		R&R	306.0			VCP	8			310.0	12/16/09
5190111951901121A	ROCHESTER AV	VCP	1927		Rehabed		193.0			8	CIPP	0.15	197.0	02/26/10
5190112551902094A	ROCHESTER AV	VCP	1927		R&R	260.0			VCP	8			264.0	12/09/09
5190206051902058A	ROCHESTER AV	VCP	1927	C	Rehabed	56.0	341.0		VCP	8	CIPP	0.15	345.0	02/18/10
5190209451902058A	ROCHESTER AV	VCP	1927	C	R&R	163.0			VCP	8			167.0	02/03/10
5190600351902216A	SANTA MONICA BL	VCP	1927	C	Rehabed		153.0			8	CIPP	0.28	157.0	03/03/10
5190605751906041A	SANTA MONICA BL	VCP	1927	B	Rehabed		330.0			8	CIPP	0.15	334.0	02/24/10
4911312549113143A	SELBY AV	CON	1931	B	Rehabed	12.0	146.0		VCP	8	CIPP	0.15	150.0	02/26/10
4911314451901010A	SELBY AV	CON	1931	D	R&R	286.0			VCP	8			290.0	06/25/09
5190201251902213A	THAYER AV	VCP	1927	B	Rehabed	22.0	170.0		VCP	8	CIPP	0.15	174.0	02/26/10
5190206751902066A	THAYER AV	VCP	1927	B	Rehabed	7.0	101.0		VCP	8	CIPP	0.15	105.0	03/02/10
5190216851902185A	THAYER AV ALLEY	VCP	1927	B	Rehabed	30.0	303.0		VCP	8	CIPP	0.15	307.0	03/12/10
4911415149114152A	WARNALL AV	VCP	1927	B	Rehabed	8.0	336.0		VCP	8	CIPP	0.15	340.0	02/11/10
4911409249114091A	WARNER AV	VCP	1927	C	Rehabed	6.0	90.0		VCP	8	CIPP	0.15	94.0	02/17/10
4911411249114092A	WARNER AV	VCP	1927	C	Rehabed	16.0	245.0		VCP	8	CIPP	0.15	249.0	02/17/10
4911412949114300A	WELLWORTH AV	VCP	1927	C	Rehabed	32.0	161.0		VCP	8	CIPP	0.15	165.0	03/01/10
4911430051902011A	WELLWORTH AV	VCP	1927	B	Rehabed	21.0	205.0		VCP	8	CIPP	0.15	209.0	03/01/10
5190109851901099A	WELLWORTH AV	VCP	1927	B	Rehabed	43.0			VCP	8	CIPP	0.15	320.0	01/29/10
5190110351902055A	WELLWORTH AV	VCP	1927	B	Rehabed	35.0	233.0		VCP	8	CIPP	0.15	237.0	02/26/10
4911303249113043A	WESTHOLME AV	VCP	1930	B	Rehabed	32.0	341.0		VCP	8	CIPP	0.15	345.0	03/10/10
4911304349113055A	WESTHOLME AV	VCP	1930	C	Rehabed	25.0	346.0		VCP	8	CIPP	0.15	350.0	03/10/10
4911305549113077A	WESTHOLME AV	VCP	1930	C	Rehabed	26.0	176.0		VCP	8	CIPP	0.15	180.0	03/10/10
4911307749113079A	WESTHOLME AV	VCP	1930	D	Rehabed	14.0	137.0		VCP	8	CIPP	0.15	141.0	02/02/10
4911307949113092A	WESTHOLME AV	VCP	1930	D	Rehabed	8.0	325.0		VCP	8	CIPP	0.15	329.0	02/12/10
5190104751901059A	WESTHOLME AV	CON	1926	C	Rehabed		155.0			12	CIPP	0.15	159.0	03/16/10
5190105951902055A	WESTHOLME AV	CON	1926	B	Rehabed		298.0			12	CIPP	0.15	302.0	03/17/10
5190205751902058A	WESTHOLME AV	CON	1926	C	R&R	256.0			VCP	12			260.0	03/11/10
5190209651902125A	WESTHOLME AV	CON	1926	B	R&R	319.0			VCP	12			323.0	03/22/10
5190212551902126A	WESTHOLME AV	CON	1926	D	Rehabed	56.0			VCP	12			60.0	03/15/10

PIPE INFORMATION					CONSTRUCTION INFORMATION									
PIPE ID NUMBER US MH / DS MH	STREET NAME	PIPE MATERIAL	YEAR BUILT	PIPE CONDITION	REHABED R&R NEW	R&R (LF)	LINE (LF)	NEW PIPE (LF)	PIPE MATERIAL	PIPE SIZE (IN)	LINER MATERIAL	LINER THICKNESS (IN)	REACH LENGTH (FT)	REACH COMPLETION DATE
5190216151902182A	WESTHOLME AV	CON	1926	B	Rehabed		319.0			15	CIPP	0.51	323.0	03/31/10
5190218251902196A	WESTHOLME AV	CON	1926	C	Rehabed		323.0			15	CIPP	0.51	327.0	03/31/10
5190219751902215A	WESTHOLME AV ALLEY	VCP	1927	B	R&R	232.0			VCP	8			236.0	03/15/10
5190221651906018A	WESTHOLME AV ALLEY	VCP			Rehabed		35.0			8	CIPP	0.15	39.0	03/08/10
5190116951902123A	WILKINS AV	VCP	1927		R&R	237.0			VCP	8			241.0	02/28/10
5190201751902029A	WILKINS AV	VCP	1927	B	Rehabed	8.0	250.0		VCP	8	CIPP	0.15	254.0	02/16/10
5190207051902071A	WILKINS AV	VCP	1927	D	Rehabed	36.0	149.0		VCP	8	CIPP	0.15	153.0	03/05/10
5190209851902066A	WILKINS AV	VCP	1927	D	Rehabed	18.0	217.0		VCP	8	CIPP	0.15	221.0	02/23/10
5190210051902114A	WILKINS AV	VCP	1927	D	Rehabed	32.0			VCP	8	CIPP	0.15	202.0	01/28/10
5190212351902124A	WILKINS AV	VCP	1927	B	Rehabed	47.0			VCP	8			231.0	10/21/09
4911404449114043A	WILSHIRE BL	CON+CIP	1928	C	Rehabed		338.0			8	CIPP	0.25	342.0	03/15/10
4911414251901026A	WILSHIRE BL	CON	1929	B	Rehabed		281.0			8	CIPP	0.27	284.0	03/22/10
5190120651901043A	WILSHIRE BL	CON	1939	C	R&R	260.0			VCP	8			263.0	07/24/09
<b>CIP No. C536</b>	<b>Project Title: Emergency Sewer Repair Program - FY 2009/2010</b>				<b>Award Date: N/A</b>					<b>Completion Date: 06/30/10</b>				
49008184/49008076A	Sarbonne Rd./Chalon Rd	VCP	1927	F	Rehabed	8.0			VCP	8			19.6	07/01/09
42813189/42813080A	Magnolia St. (13948)/ Walnut Ave	RCP	1929	F	Rehabed	8.0			VCP	51			637.0	07/02/09
51608110/51608109A	Alameda (118 N.)/1St Street	CLAY	1915	F	R&R	32.0			VCP	8			31.2	07/06/09
46710127/46710126A	Dimmick Drive (700)	VCP	1934	F	Rehabed	28.0			VCP	8			55.9	07/07/09
44206061/44206049A	Valleyheart Dr. (13300)	VCP	1947	F	Rehabed	5.0			VCP	8			186.0	07/09/09
47114113/47114057A	Claridge Drive (1400)	CONC	1927	F	Rehabed	8.0			VCP	8			252.0	07/15/09
51607185/51607210A	5th Street (111 W.)	CLAY	1906	F	Rehabed	8.0			VCP	18			411.0	07/20/09
46902163/46902164A	Westshire Dr. (2829)	VCP	1925	F	Rehabed	18.0			VCP	8			262.0	07/24/09
46902247/46902164A	Westshire Dr. (2829)	VCP	1925	F	Rehabed	6.0			VCP	8			185.0	07/24/09
49401297/49401280A	Larissa Drive (3421 W.)	CLAY	1917	F	Rehabed	10.0			VCP	6			178.0	07/27/09
53315086/53315090A	Sunset Ave. & Lincoln Blvd	VCP	1939	F	Rehabed	8.0			VCP	8			52.0	08/03/09
49011093/49011113A	Ashdale Ave (179)	VCP	1946	F	Rehabed	13.0			VCP	8			212.0	08/04/09
49401202/49401201A	Murray Dr. (1545)	CON	1925	F	Rehabed	14.0			VCP	8			157.0	08/04/09
49206032/49206035A	Kilkea dr. (723)	VCP	1955	F	Rehabed	36.0			VCP	8			172.0	08/05/09
46814262/46813260A	Fernwood Ave (3258)	CLAY	1924	F	Rehabed	6.0			VCP	6			135.0	08/18/09
51902127/51902211A	Kinnard Ave. (10585)	CLAY	1927	F	Rehabed	8.0			VCP	8			260.0	08/20/09
53615069/53615068A	St. Andrews Pl. (1800) alley	CLAY	1908	F	Rehabed	10.0			VCP	8			300.0	08/21/09
49414085/49414083A	Westlake (231 N.)	CLAY	1907	F	R&R	180.0			VCP	8			180.0	08/24/09
55807031/55807030A	60th St. (1727)	VCP	1925	F	Rehabed	12.0			VCP	8			330.0	08/24/09
61310203/61310051A	Island Ave (800)	CLAY	1913	F	Rehabed	2.0			VCP	8			41.0	08/24/09
46809043/46809044A	Ames St. (2122)	VCP	1925	F	Rehabed	150.0			VCP	8			203.4	08/25/09
43206111/43206094A	Aetna Street/ Calvert St. (23224 W.)	VCP	1962	F	Rehabed	10.0	167.0	0.2	VCP	8	CIPP	0.15	166.5	08/28/09
47013180/47013179A	Doheny Dr. (1400)	VCP	1975	F	Rehabed	10.0			VCP	8			294.0	08/28/09
53802025/53802036A	8th St. (2600) between Soto & 5 FWY	CONC	1965	F	Rehabed	20.0			VCP	8			222.0	08/28/09
35008050/35008059A	De Garmo St. (13211)	VCP	1964	F	Rehabed	15.0			VCP	8			313.0	08/31/09

PIPE INFORMATION					CONSTRUCTION INFORMATION									
PIPE ID NUMBER US MH / DS MH	STREET NAME	PIPE MATERIAL	YEAR BUILT	PIPE CONDITION	REHABED R&R NEW	R&R (LF)	LINE (LF)	NEW PIPE (LF)	PIPE MATERIAL	PIPE SIZE (IN)	LINER MATERIAL	LINER THICKNESS (IN)	REACH LENGTH (FT)	REACH COMPLETION DATE
49602021/49602031A	Winchester Ave (4307 N.)	CONC	1926	F	R&R	109.0			VCP	8			104.6	09/02/09
46715025/46715043A	Figuroa Street (4900)	CLAY	1905	F	R&R	240.0			VCP	12			240.0	09/15/09
48912014/48912016A	Chalon Rd. (2200) Reach 1	VCP	1957	F	R&R	69.0			VCP	8			69.0	09/15/09
48912017/48912018A	Chalon Rd. (2200) Reach 2	VCP	1957	F	Rehabed	35.0			VCP	8			244.4	09/15/09
49011050/49011241A	Bellagio Rd. (11600)	VCP	1937	F	Rehabed	90.0			VCP	8			241.0	09/16/09
42816087/42816088A	Hartsook St. Sinkhole	VCP	1942	F	Rehabed	20.0			VCP	8			237.2	09/18/09
44206061/44206049A	Valleyheart Dr. (13300)	VCP	Unknown	F	Rehabed	6.0			VCP	8			187.0	09/18/09
53709088/53709087A	41st Place (147)	VCP	1915	F	Rehabed	69.0			VCP	8			294.0	09/23/09
49007141/49008194A	Bellagio Rd. (11300)	VCP	1958	F	Rehabed	20.0			VCP	8			80.0	09/24/09
49008194/49008063A	Bellagio Rd (11300)	VCP	Unknown	F	Rehabed	30.0			VCP	8			88.5	09/24/09
53710089/53710087A	41st Pl. (752)	CLAY	1908	F	Rehabed	20.0			VCP	12			369.9	09/25/09
49313156/49313019A	Highland Ave. (261)	CONC	1925	F	Rehabed	15.0			VCP	15			235.0	10/02/09
51506048/51506047A	Cesar Chavez Ave (1600)	VCP	1904	F	Rehabed	25.0			VCP	8			395.5	10/02/09
52115112/52115113A	Corona Del Mar (15054)	VCP	1927	F	Rehabed	10.0			VCP	8			298.6	10/02/09
56507017/56503154A	Denker Ave. (8941 S.)	VCP	1928	F	Rehabed	20.0			VCP	8			309.8	10/08/09
46902126/46902136A	Woodshire Dr. (2800)	VCP	Unknown	F	Rehabed	30.0			VCP	8			244.0	10/23/09
49403301/49407013A	Lemoyne St. (1800)	VCP	1913	F	R&R	290.0			VCP	8			290.0	10/23/09
51602024/51602025A	2nd Street (1500) & Witmer	VCP	1912	F	Rehabed	15.0			VCP	8			245.9	10/30/09
44610022/44610030A	Estes Rd. (2160)	VCP	1946	F	Rehabed	12.0			VCP	8			62.0	11/05/09
35607020/35607023A	Mayerling St. (17410)	VCP	1964	F	Rehabed	25.0			VCP	8			45.7	11/13/09
46902081/46902198A	Rodgerton Dr. (6128) - Reach 2	VCP	Unknown	F	R&R	78.0			VCP	8			78.0	11/15/09
46902199/46902198A	Rodgerton Dr. (6160) - Reach 1	VCP	Unknown	F	R&R	78.0			VCP	8			78.0	11/15/09
47116089/47116042A	Beverlycrest Dr. (9305)	CLAY	1930	F	R&R	60.0			VCP	8			60.0	11/15/09
49415002/49415015A	Laveta Terrace (600)	VCP	1913	F	Rehabed	98.0			VCP	8			258.2	11/15/09
55911001/55911002A	Hyde Park and Market St.	BRK	1937	F	Rehabed	15.0			VCP	8			562.0	11/16/09
42706048/42706064A	Debby St. (11128)	VCP	1954	F	Rehabed	30.0			VCP	8			327.0	11/17/09
51708053/51708043A	Kenmore Ave. (1000)	VCP	1909	F	Rehabed	12.0			VCP	8			285.0	11/17/09
49414207/49414205A	Miramar St. (1800)	VCP	1895	F	Rehabed	20.0			VCP	8			442.0	11/18/09
61307067/61307065A	Young St	CONC	1925	F	Rehabed	18.0			VCP	8			340.0	11/18/09
49514168/49514170A	Mission Rd. (1300)	VCP	1913	F	Rehabed	96.0			VCP	8			356.0	11/19/09
56504062/56504063A	Manchester Ave. (900)	VCP	1931	F	Rehabed	25.0			VCP	8			300.0	11/20/09
59911080/59911096A	Dalton Ave. (20856)	VCP	1955	F	Rehabed	15.0			VCP	8			350.0	11/21/09
56605060/56605062A	92nd St. (300)	VCP	1963	F	Rehabed	15.0			VCP	8			306.1	11/25/09
47004044/47004063A	Bennett Dr. (3304 N.) - Reach 1	VCP	1930	F	Rehabed	30.0			VCP	8			51.0	11/26/09
47004063/47004066A	Bennett Dr. (3304 N.) - Reach 2	VCP	1930	F	Rehabed	25.0			VCP	8			124.4	11/26/09
49414107/49414108A	Bonnie Brae St. (200) Alley	VCP	1907	F	Rehabed	15.0			VCP	8			250.0	11/26/09
51708053/51708043A	Castellamare (17832)	VCP	1925	F	Rehabed	45.0			VCP	8			123.9	11/26/09
62002039/62002036A	Neptune Ave. (799)	VCP	1975	F	Rehabed	10.0			VCP	8			290.0	12/04/09
49007045/49007064	Casiano Rd. (1130)	VCP	1937	F	Rehabed	6.0			VCP	8			315.0	12/10/09

PIPE INFORMATION					CONSTRUCTION INFORMATION									
PIPE ID NUMBER US MH / DS MH	STREET NAME	PIPE MATERIAL	YEAR BUILT	PIPE CONDITION	REHABED R&R NEW	R&R (LF)	LINE (LF)	NEW PIPE (LF)	PIPE MATERIAL	PIPE SIZE (IN)	LINER MATERIAL	LINER THICKNESS (IN)	REACH LENGTH (FT)	REACH COMPLETION DATE
51601102/51601101A	7th St. (Alley - 1900 Block)	VCP	1896	F	Rehabed	16.0			VCP	8			260.4	12/18/09
56013007/56014024A	Veragua Dr. (7772)	VCP	1986	F	Rehabed	15.0			VCP	8			470.0	12/23/09
47004208/47004063A	Bennett Dr. (3304 N.) - Reach 3	VCP	1930	F	Rehabed	50.0			VCP	8			124.0	1/6/10
46805038/46805039A	Lowry Rd. (3725)	VCP	1926	F	Rehabed	20.0			VCP	8			133.0	1/12/10
42916066/42916157A	NOS/EVERS Diversion Structure	VCP	1981	F	Rehabed	0.0			VCP	8			93.0	1/14/10
44610030/44610031A	Neal Dr. (5300)	VCP	1946	F	Rehabed	20.0			VCP	8			145.0	1/15/10
44303084/44303107A	Forman Ave (4657)	VCP	1947	F	Rehabed	0.0			VCP	8			433.7	1/20/10
46810303/46810293A	Silver Lake Terr. (2500)	VCP	1928	F	Rehabed	10.0			VCP	8			170.4	1/27/10
46906329/46906349A	Graciosa Dr. (5900)-Reach 2	CON	1926	F	R&R	97.0			CIPP	8			97.0	1/29/10
46906349/46906350A	Graciosa Dr. (5900)-Reach 1	CON	1926	F	R&R	72.0			CIPP	8			72.3	1/29/10
46906403/46906411A	Graciosa Dr. (5900)-Reach 4	CON	1926	F	R&R	36.0			CIPP	8			36.0	1/29/10
46906411/46906349A	Graciosa Dr. (5900)-Reach 3	CON	1926	F	R&R	75.0			CIPP	8			75.0	1/29/10
47004078/47004060A	Ellington Dr. (3112)	VCP	1926	F	Rehabed	15.0			VCP	8			207.0	2/2/10
49407111/49407089A	Lucretia Ave (1700)	VCP	1925	F	Rehabed	10.0			VCP	8			120.0	2/10/10
46909047/46909075A	Alta Loma Terr (6887 W.)	VCP	1921	F	Rehabed	10.0			VCP	6			343.2	2/12/10
51507163/51507165A	Folsom St. (2000)	VCP	1913	F	Rehabed	10.0			VCP	8			250.0	2/17/10
62507164/62507163A	Alma St. (3127)	VCP	1929	F	Rehabed	15.0			VCP	8			346.0	2/23/10
51608247/51608139A	1st St. (228)	VCP	1895	F	Rehabed	15.0			VCP	8			236.0	2/24/10
49407013/49407050A	Lemoyne St. (1800)	VCP	1912	F	Rehabed	20.0			VCP	8			300.0	2/26/10
46810291/46810292A	Kenilworth Ave. (2395)	CON	1927	F	Rehabed	20.0			VCP	8			113.0	3/16/10
49110059/49110058A	Copley Dr. (9000)	VCP	1927	F	Rehabed	6.0			VCP	8			321.0	2/19/10
61301080/61301090A	Wilmington Blvd (1400) & Cruces St.	CON	1929	F	Rehabed	0.0			VCP	10			338.7	3/3/10
47004172/47004163A	Pyramid Dr. (73080)	VCP	1927	F	Rehabed	5.0			VCP	8			119.0	3/11/10
51608247/51608139A	Onizuka St. - Reach 1	VCP	1895	F	Rehabed	10.0			VCP	12			236.0	3/12/10
51608065/51608247A	Onizuka St. - Reach 2	VCP	1895	F	Rehabed	10.0			VCP	8			290.5	3/12/10
53702085/53702083A	23 rd St.(621 E.)B/Trinity & San Pedro	Clay	1903	F	Rehabed	125.0			VCP	8			308.0	3/16/10
51815070/51815105A	Alsace Ave - Reach 1	VCP	1926	F	Rehabed	10.0			VCP	8			350.0	3/17/10
51815106/51815105A	Alsace Ave - Reach 2	VCP	1926	F	Rehabed	10.0			VCP	18			75.0	3/17/10
51815105/51815104A	Alsace Ave - Reach 3	VCP	1926	F	Rehabed	10.0			VCP	18			50.0	3/17/10
44006059/44006056A	Lake Encino Dr. (18000)	Unknown	1963	F	Rehabed	40.0			VCP	8			262.1	3/19/10
56108016/56108031A	Wilson Ave. Alley (2300)	Unknown	1948	F	Rehabed	18.0			VCP	8			308.0	3/22/10
53703173/53702084A	Trinity & 23Rd St	Brick	1925	F	Rehabed	1,120.0			Fiberglas	66			2,725.0	3/16/10
51608176/51608229A	2nd Street (300)	VCP	1892	F	Rehabed	40.0			VCP	8			466.0	4/2/10
46810132/46810131A	Angus @ Silver Lake	VCP	1925	F	Rehabed	6.0			VCP	8			348.0	4/2/10
51816163/53504004A	Rimpau Blvd (2828)	VCP	1926	F	Rehabed	8.0			VCP	8			331.0	4/2/10
51608176/51608229A	2nd Street (300)	VCP	1892	F	Rehabed	40.0			VCP	8			466.0	4/7/10
46906474/46906375A	Manola Way (5926)	CEM	1922	F	Rehabed	70.0			VCP	6			101.4	4/9/10
56102252/56102139A	Park Row (1500)	VCP	1927	F	Rehabed	R&R			VCP	6			81.0	4/9/10
47007096/47007100A	Solar Drive (2433)	VCP	1957	F	Rehabed	6.0			VCP	8			350.0	4/15/10

PIPE INFORMATION					CONSTRUCTION INFORMATION									
PIPE ID NUMBER US MH / DS MH	STREET NAME	PIPE MATERIAL	YEAR BUILT	PIPE CONDITION	REHABED R&R NEW	R&R (LF)	LINE (LF)	NEW PIPE (LF)	PIPE MATERIAL	PIPE SIZE (IN)	LINER MATERIAL	LINER THICKNESS (IN)	REACH LENGTH (FT)	REACH COMPLETION DATE
51608061/51608068A	1st Street (100)	Clay	1907	F	Rehabed	150.0			VCP	8			308.0	4/30/10
51608239/51608226A	3rd Street (3500)	VCP	1894	F	Rehabed	6.0			VCP	8			70.0	4/30/10
49105025/49105028A	St. Pierre Rd. (478)	VCP	1924	F	Rehabed	6.0			VCP	8			373.0	5/3/10
49404116/49404105A	Riverdale Ave (2200)	VCP	1929	F	Rehabed	10.0			VCP	8			25.0	5/5/10
47016053/47016161A	Midvale Ave. (500) Glenrock Ave (511)	VCP	1927	F	Rehabed	12.0			VCP	8			72.0	5/5/10
47004038/47004023A	Carse Dr. Easement Woodrow Wilson Dr. (3100)	VCP	1925	F	Rehabed	31.0			VCP	8			300.0	5/6/10
44205063/44205038A	Moorpark st (4000)	VCP	1958	F	Rehabed	24.0			VCP	8			343.0	5/7/10
49609218/49613006A	Valley Blvd East (5068 & 5072)	CON	1924	F	Rehabed	6.0			VCP	21			338.0	5/14/10
51608239/51608226A	3rd Street (3500)	VCP	1894	F	Rehabed	6.0			VCP	8			70.0	5/14/10
62511065/62511082A	Barbara St. (3700)	CON	1929	F	Rehabed	8.0			VCP	8			210.0	5/21/10
49115018/49115001A	Wilshire Blvd (10101)	VCP	1925	F	Rehabed	12.0			VCP	10			346.0	5/21/10
46805034/46805035A	Prestwick Dr. (3740)	VCP	1927	F	Rehabed	0.0			VCP	6			204.0	5/21/10
53710025/53710023A	Martin Luther King Jr. (238)	VCP	1909	F	Rehabed	22.0			VCP	8			308.0	5/25/10
44212034/44211072A	Sunswept Dr. (4148)	VCP	1965	F	Rehabed	R&R			VCP	8			112.5	5/28/10
56301032/56301031A	Tuscany Ave (8100)	VCP	Unk	F	Rehabed	6.0			VCP	8			116.0	5/28/10
46714087/46714088A	Museum Drive (300)	VCP	1934	F	Rehabed	6.0			VCP	8			148.0	5/28/10
39514036/39514037A	Balmoral Lane (23500)	VCP	1961	F	Rehabed	12.0			VCP	8			180.0	5/28/10
49306099/49306155A	Clinton Ave (5139)	VCP	2000	F	Rehabed	0.0			VCP	8			15.0	6/11/10
49014049/49014056A	Crestline Dr. (534)	VCP	1951	F	R&R	200.0			VCP	8			188.0	6/16/10
49008057/49008078A	Sarbonne Rd. (10700)	VCP	1927	F	Rehabed	20.0			VCP	8			261.9	6/18/10
51912092/51912091A	Motor Ave (2700)	VCP	1927	F	Rehabed	24.0			VCP	8			297.0	6/19/10
35916038/35916037A	La Cañada	VCP	1960	F	Rehabed	0.0			VCP	8			241.0	6/21/10
55713111/55713112A	82nd St. (500)	VCP	1920	F	Rehabed	6.0			VCP	8			300.0	6/22/10
46908072/46908073A	Edgemont St. (2437)	VCP	1923	F	R&R	149.0			VCP	8			149.0	6/24/10
46908155/46908156A	Edgemont St. (2400) - Reach 1	VCP	1923	F	R&R	140.0			VCP	8			140.0	6/24/10
49008081/49008095A	Siena Way (600)	VCP	1926	F	Rehabed	24.0			VCP	6			170.0	6/30/10
49405102/49405079A	Descanso Dr. (3200)	VCP	1923	F	Rehabed	5.0			VCP	6			83.0	6/29/10
<b>CIP No. C627</b>	<b>Project Title: Sewers Program - FY 2009/2010</b>				<b>Award Date: N/A</b>					<b>Completion Date: 06/30/10</b>				
5361107853611100A	BRIGHTON AVE (4100)	VCP	1913	E	Rehabed	21.0			VCP	8			329.0	06/29/10
4691326046913100A	SELMA AVE (1600)	VCP	Unknown	E	Rehabed	8.0			VCP	8			128.0	06/29/10
4710204547102044A	HUTTON DR (2900)	VCP	1963	E	Rehabed	12.0			VCP	8			232.0	06/28/10
4310307143103073A	WINNETKA AVE R/W (6600)	VCP	1978	E	Rehabed	6.0			VCP	12			139.0	06/25/10
3500407735004091A	DRONFIELD AVE (13600)	VCP	1971	E	Rehabed	43.0			VCP	8			180.0	06/25/10
4690908446909085A	IRIS CR (6800)	VCP	1925	E	R&R	97.0			VCP	8			97.0	06/24/10
5160812751608250A	3RD ST (100)	VCP	1909	E	Rehabed	6.0			VCP	8			297.0	06/17/10
4941104549411062A	LAGUNA AVE (1000)	VCP	1916	E	Rehabed	6.0			VCP	8			324.0	06/16/10
6131200361312011A	HENRY FORD AVE (800)	VCP	1949	E	R&R	160.0			VCP	8			160.0	06/15/10
4410817344108174A	VALLEY VISTA BLVD (14600)	VCP	1930	E	R&R	315.0			VCP	8			315.0	06/11/10
5370201953702018A	23RD ST (100)	VCP	1894	E	Rehabed	60.0			VCP	8			169.0	06/09/10

PIPE INFORMATION					CONSTRUCTION INFORMATION									
PIPE ID NUMBER US MH / DS MH	STREET NAME	PIPE MATERIAL	YEAR BUILT	PIPE CONDITION	REHABED R&R NEW	R&R (LF)	LINE (LF)	NEW PIPE (LF)	PIPE MATERIAL	PIPE SIZE (IN)	LINER MATERIAL	LINER THICKNESS (IN)	REACH LENGTH (FT)	REACH COMPLETION DATE
5161506851615099A	STANFORD ST (900)	VCP	1899	E	Rehabed	61.0			VCP	8			536.0	06/09/10
5170113751701160A	LUCERNE BLVD (1000)	VCP	1922	E	R&R	185.0			VCP	8			185.0	06/04/10
3971414039714154A	NESTLE AVE (6000)	VCP	1947	E	Rehabed	12.0			VCP	8			300.0	06/01/10
6140707861407064A	BELLE PORTE AVE (25900)	VCP	1932	E	Rehabed	8.0			VCP	8			216.0	05/28/10
4310400843104002A	OAKDALE AVE ALLEY (19700)	VCP	err	E	Rehabed	9.0			VCP	8			297.0	05/28/10
3971009639710097A	VALERIO ST (7000)	VCP	1942	E	Rehabed	23.0			VCP	8			174.0	05/28/10
4690908846909145A	HOLLY DR (2100)	VCP	1917	E	R&R	375.0			VCP	8			375.0	05/28/10
3961302839614015A	SHERMAN WAY (21000)	VCP	1954	E	Rehabed	12.0			VCP	8			345.0	05/26/10
3970901439709015A	LULL ST (19000)	VCP	1961	E	Rehabed	8.0			VCP	8			304.0	05/26/10
5370907153612118A	41ST PL (700)	VCP	1913	E	Rehabed	10.0			VCP	8			310.0	05/25/10
5370907253709071A	41ST PL (600)	VCP	1913	E	Rehabed	28.0			VCP	8			310.0	05/25/10
470100847011010A	OCEANUS DR (7800W)	VCP	Unknown	E	Rehabed	34.0			VCP	8			343.0	05/19/10
4690218846902107A	LEDGEWOOD DR (2900)	VCP	1925	E	Rehabed	37.0			VCP	8			152.0	05/19/10
4951511949515108A	SAN PABLO ST (1500)	VCP	1905	E	Rehabed	16.0			VCP	8			350.0	05/19/10
4410712044107102A	WOODCLIFF RD (4300)	VCP	Unknown	E	Rehabed	30.0			VCP	8			219.0	05/19/10
5210606252106052A	MUSKINGUM AVE (900)	VCP	1953	E	Rehabed	18.0			VCP	8			238.0	05/18/10
5210303652107009A	PASKENTA RD (1300)	VCP	1956	E	Rehabed	29.0			VCP	8			316.0	05/14/10
4001101240011013A	LULLST (10700)	VCP	1959	E	Rehabed	43.0			VCP	8			370.0	05/13/10
3980202039802021A	MALDEN ST (16000)	VCP	1958	E	Rehabed	8.0			VCP	8			300.0	05/10/10
3980200739802020A	GLORIA AVE (8500)	VCP	Unknown	E	Rehabed	8.0			VCP	8			332.0	05/10/10
3981506539815082A	ORION AVE (7000)	VCP	1956	E	Rehabed	12.0			VCP	8			58.0	05/10/10
5150201551502027A	MISSION RD (1100)	VCP	1914	E	Rehabed	17.0			VCP	8			273.0	05/07/10
3970806139708086A	PASO ROBLES AVE (7900)	VCP	1956	E	Rehabed	14.0			VCP	8			300.0	05/05/10
3950100639501011A	VALLEY FLORES DR (8000)	VCP	1967	E	Rehabed	8.0			VCP	8			117.0	05/05/10
4301505743015063A	VENTURA BLVD (17800)	VCP	1958	E	Rehabed	17.0			VCP	8			250.0	05/05/10
5201108252011101A	BUNDY DR (1400) #1393	VCP	1925	E	Rehabed	36.0			VCP	18			350.0	05/05/10
5161106251611060A	9TH ST (200)	VCP	1917	E	Rehabed	57.0			VCP	8			248.0	05/14/10
4430904944309032A	CAMELLIA AVE (4000)	VCP	1945	E	Rehabed	22.0			VCP	8			350.0	04/28/10
4710808147112025A	BOWMONT DR (2000)	VCP	1928	E	Rehabed	24.0			VCP	8			229.0	04/28/10
5581001755810016A	66TH ST (2000)	VCP	1925	E	Rehabed	13.0			VCP	8			250.0	04/28/10
5380110353801104A	15TH ST (2200)	VCP	1914	E	Rehabed	55.0			VCP	10			272.0	04/27/10
3970202639702027A	MALDEN ST (18300)	VCP	1958	E	Rehabed	34.0			VCP	8			122.0	04/27/10
4931511851703252A	OXFORD AVE (600)	VCP	1913	E	Rehabed	15.0			VCP	8			275.0	04/26/10
3961014239610155A	MASON AVE ALLEY (7300)	VCP	1954	E	Rehabed	12.0			VCP	8			303.0	04/23/10
3901404339014054A	GARDEN GROVE AVE (8900)	VCP	1955	E	Rehabed	25.0			VCP	8			183.0	04/23/10
3901407139014070A	RAYEN ST (18200)	VCP	1955	E	Rehabed	68.0			VCP	8			350.0	04/23/10
4690636146910002A	ALCYONA DR (2200) #1390	VCP	1925	E	Rehabed	22.0			VCP	8			152.0	04/23/10
3560100935113062A	BOWMORE AVE (12000)	VCP	1965	E	Rehabed	23.0			VCP	8			325.0	04/19/10
3901303439013050A	YOLANDA AVE (8900)	VCP	1951	E	Rehabed	6.0			VCP	8			345.0	04/19/10


PIPE INFORMATION					CONSTRUCTION INFORMATION									
PIPE ID NUMBER US MH / DS MH	STREET NAME	PIPE MATERIAL	YEAR BUILT	PIPE CONDITION	REHABED R&R NEW	R&R (LF)	LINE (LF)	NEW PIPE (LF)	PIPE MATERIAL	PIPE SIZE (IN)	LINER MATERIAL	LINER THICKNESS (IN)	REACH LENGTH (FT)	REACH COMPLETION DATE
5191003451910037A	PELHAM AVE (2300)	VCP	1938	E	Rehabed	12.0			VCP	8			350.0	04/19/10
3951603639516033A	GLADE AVE (7000)	VCP	1956	E	R&R	135.0			VCP	8			135.0	04/15/10
5170205451702056A	7TH ST (4000) #1217	VCP	Unknown	E	Rehabed	16.0			VCP	8			228.0	04/15/10
5171502051715018A	22ND ST (1800) #1317	VCP	1907	E	Rehabed	19.0			VCP	8			310.0	04/13/10
5601300756014024A	VERAGUA DR (7800)	VCP	1986	E	Rehabed	16.0			VCP	8			470.0	04/10/10
3950905839509057A	CLARINGTON DR (24000)	VCP	1992	E	R&R	219.0			VCP	8			220.0	04/09/10
3951007539510102A	COHASSET ST ALLEY	VCP	1956	E	Rehabed	16.0			VCP	8			250.0	04/09/10
5191605351916055A	CLUB DR (3100)	VCP	1951	E	Rehabed	8.0			VCP	8			212.0	04/09/10
4951303349513034A	AVE 16 (300)	VCP	1890	E	Rehabed	8.0			VCP	18			22.0	04/09/10
4951500149515007A	EAST LAKE AVE (2100)	VCP	1898	E	Rehabed	41.0			VCP	8			302.0	04/08/10
5661119856611216A	103RD ST ALLEY (10432)	VCP	1945	E	Rehabed	21.0			VCP	8			300.0	04/08/10
3971312339713135A	WYSTONE AVE (6800)	VCP	1949	E	Rehabed	30.0			VCP	8			250.0	04/05/10
3560809635705068A	HALSEY ST (16800)	VCP	1956	E	R&R	321.0			VCP	8			321.0	04/02/10
5151010451510094A	SOTO ST (400)	VCP	1903	E	Rehabed	27.0			VCP	8			339.0	04/02/10
4410900644105159A	HAYVENHURST DR (4000)	VCP	1955	E	R&R	280.0			VCP	8			280.0	03/31/10
4691613846916156A	L. RON HUBBARD WY (1300)	VCP	1914	E	Rehabed	24.0			VCP	6			278.0	03/31/10
3550404235508001A	PINE VALLEY AVE (19000)	VCP	1977	E	Rehabed	29.0			VCP	8			339.0	03/24/10
5361512855803004A	WESTERN AVE (5200)	VCP	1911	E	Rehabed	28.0			VCP	16			332.0	03/19/10
3950412739504126A	ROSCOE BLVD (22000W)	VCP	1959	E	Rehabed	15.0			VCP	8			376.0	03/18/10
5361409153614090A	48TH ST (2000) #1419	VCP	1908	E	Rehabed	8.0			VCP	10			309.0	03/17/10
4430206844302069A	CAMARILLO ST (11300)	VCP	1927	E	Rehabed	8.0			VCP	8			291.0	03/17/10
4410507244105059A	CELINDA PL (16000)	VCP	1956	E	Rehabed	18.0			VCP	8			263.0	03/16/10
5190708251907093A	FOX HILLS DR (2300)	CON	1927	E	R&R	268.0			VCP	8			268.0	03/16/10
5170700651703216A	OXFORD AVE (900)	CON	1914	E	Rehabed	8.0			VCP	8			318.0	03/16/10
5160306151603030A	1 ST ST (1200) #1376	VCP	Unknown	E	Rehabed	10.0			VCP	8			321.0	03/15/10
4931404049314053A	NORTON AVE (300)	VCP	1914	E	Rehabed	10.0			VCP	8			290.0	03/12/10
5161513351615199A	12TH ST (900) #1362	VCP	1897	E	Rehabed	8.0			VCP	8			363.0	03/10/10
5370404853704061A	LONG BEACH AVE (1200)	VCP	1898	E	Rehabed	8.0			VCP	8			280.0	03/09/10
4951130249511301A	ONYX DR (2500)	VCP	1928	E	Rehabed	20.0			VCP	8			238.0	03/08/10
4670711146707113A	IRVINGTON PL (5000)	VCP	1926	E	Rehabed	12.0			VCP	8			167.0	03/05/10
5161509251615204A	12TH ST (700) #1358	VCP	1897	E	R&R	322.0			VCP	8			322.0	03/05/10
4701429747014129A	HOLLYWOOD BLVD (8500)	VCP	1991	E	Rehabed	8.0			VCP	8			406.0	03/03/10
4701504747015048A	HOLLYWOOD BLVD (7000)	VCP	1921	E	Rehabed	56.0			VCP	8			299.0	03/03/10
4930308749303095A	WESTERN AVE (1070N)	VCP	Unknown	E	Rehabed	8.0			VCP	8			366.0	02/26/10
6040306860403069A	222ND ST (1330W)	VCP	1951	E	Rehabed	8.0			VCP	8			295.0	02/24/10
4671600646712143A	MONTEREY RD (5600)	VCP	1929	E	Rehabed	8.0			VCP	8			352.0	02/22/10
4410608744106088A	HIGH KNOLL RD (15000) #1411	VCP	1959	E	Rehabed	8.0			VCP	8			170.0	02/19/10
4421108244211095A	BLAIRWOOD DR (13000)	VCP	1948	E	Rehabed	15.0			VCP	8			194.0	02/18/10
4681505746815034A	SILVER LAKE AVE R/W #1431	VCP	1929	E	Rehabed	8.0			VCP	8			134.0	02/10/10

PIPE INFORMATION					CONSTRUCTION INFORMATION									
PIPE ID NUMBER US MH / DS MH	STREET NAME	PIPE MATERIAL	YEAR BUILT	PIPE CONDITION	REHABED R&R NEW	R&R (LF)	LINE (LF)	NEW PIPE (LF)	PIPE MATERIAL	PIPE SIZE (IN)	LINER MATERIAL	LINER THICKNESS (IN)	REACH LENGTH (FT)	REACH COMPLETION DATE
4680526946809012A	GRIFFITH PARK BLVD (3200)	CON	1924	E	R&R	347.0			VCP	8			347.0	02/10/10
3991309839913111A	MATILJA AVE (6900)	VCP	1954	E	Rehabed	16.0			VCP	8			341.0	02/09/10
3990700639907005A	WILLARD ST (13000)	VCP	1967	E	Rehabed	10.0			VCP	8			356.0	02/05/10
4321602143216026A	AVE SAN LUIS (22400) #1383	VCP	1959	E	Rehabed	114.0			VCP	8			301.0	02/04/10
4681503446815033A	SILVER LAKE AVE R/W #1432	VCP	1929	E	Rehabed	8.0			VCP	8			14.0	02/01/10
4321412643214128A	AVE SAN LUIS (23000) #1409	Unknown	1956	E	Rehabed	42.0			VCP	8			285.0	02/01/10
4431307544313067A	LAUREL CANYON BL (3200)	VCP	1929	E	Rehabed	8.0			VCP	8			350.0	01/29/10
4920104249201053A	DOHENY DR (1200) #1405	CON	UNK	E	R&R	129.0			VCP	8			129.0	01/28/10
4901206549012074A	GROVERTON PL (100)	VCP	1929	E	Rehabed	16.0			VCP	8			240.0	01/27/10
4720903047209032A	PROMONTORY RD (12500)	VCP	Unknown	E	Rehabed	8.0			VCP	8			410.0	01/15/10
4890803248908037A	ARBUTUS DR (2400)	VCP	1964	E	Rehabed	8.0			VCP	8			28.0	01/14/10
4431302144313030A	LAURELVALE DR (3474)	VCP	1946	E	Rehabed	8.0			VCP	8			245.0	01/11/10
4700104847001029A	BROOKDALE LN (11800)	VCP	Unknown	E	Rehabed	8.0			VCP	8			341.0	01/11/10
4421011044210099A	LONGRIDGE AVE (3900)	VCP	1949	E	Rehabed	8.0			VCP	8			350.0	01/08/10
5170211451702135A	5TH AVE (800) #1423	VCP	Unknown	E	R&R	254.0			VCP	6			254.0	01/07/10
4420101744201034A	RIVERSIDE DR ALLEY (4800)	VCP	1957	E	Rehabed	54.0			VCP	8			274.0	01/07/10
3911501339115020A	OSO AVE (8000)	VCP	1964	E	Rehabed	10.0			VCP	8			366.0	01/06/10
3920402939204030A	VASSAR AVE ALLEY (10300)	VCP	1962	E	Rehabed	40.0			VCP	12			162.0	01/05/10
3960208139602082A	MANDELL ST (20600)	VCP	1955	E	Rehabed	10.0			VCP	8			300.0	01/04/10
4311406243114068A	MARMOL DR (5000)	VCP	1963	E	Rehabed	89.0			VCP	8			305.0	12/31/09
4400402844004019A	LOUISE AVE (4000)	Unknown	1962	E	Rehabed	16.0			VCP	8			313.0	12/28/09
4951610149516121A	INDIANA AVE (1800)	VCP	1930	E	R&R	76.0			VCP	8			80.0	12/28/09
4411303944113034A	CALNEVA DR (16000)	VCP	1957	E	Rehabed	16.0			VCP	8			161.0	12/24/09
4421205544212039A	LAUREL GROVE AVE (12300)	VCP	1938	E	Rehabed	12.0			VCP	8			253.0	12/21/09
4421016644210167A	CHELTENHAM DR (13000)	VCP	1949	E	Rehabed	10.0			VCP	8			236.0	12/18/09
4941417349414206A	BONNIE BRAE ST (100S) #1316	VCP	1895	E	Rehabed	148.0			VCP	8			330.0	12/18/09
4720801247208013A	CLARAY DR (2600) #1348	VCP	Unknown	E	Rehabed	16.0			VCP	8			216.0	12/17/09
5200600252006014A	CANYON VIEW DR (300)	VCP	1935	E	Rehabed	46.0			VCP	8			315.0	12/09/09
4951013449510133A	MANITOU AVE (2800) #1268	VCP	1895	E	Rehabed	12.0			VCP	8			283.0	12/02/09
3880401738804020A	MONTAGUE ST (12200)	VCP	1961	E	Rehabed	10.0			VCP	12			335.0	11/30/09
4291101942911029A	NOBLE AVE (8800)	VCP	1950	E	Rehabed	8.0			VCP	8			330.0	11/25/09
4711404047114132A	SAN YSIDRO DR (1400N)	VCP	1927	E	Rehabed	31.0			VCP	8			255.0	11/24/09
4951113549511140A	MANITOU AVE (3100) #1292	VCP	1895	E	Rehabed	20.0			VCP	8			195.0	11/24/09
4951013949510138A	MANITOU AVE (3000) #1253	VCP	1895	E	Rehabed	14.0			VCP	8			194.0	11/23/09
4951013749510136A	MANITOU AVE (2900) #1305	VCP	1895	E	Rehabed	8.0			VCP	8			204.0	11/20/09
4431109944311098A	LANKERSHIM BLVD (3700)	VCP	1934	E	Rehabed	29.0			VCP	8			186.0	11/20/09
4951013649510135A	MANITOU AVE (2900) #1318	VCP	1895	E	R&R	206.0			VCP	8			206.0	11/19/09
4930807849308103A	KENMORE AVE (600) #1258	VCP	Unknown	E	Rehabed	27.0			VCP	8			364.0	11/18/09
4951109149511090A	BROADWAY (3600N) #1290	VCP	1908	E	Rehabed	22.0			VCP	8			340.0	11/16/09

PIPE INFORMATION					CONSTRUCTION INFORMATION									
PIPE ID NUMBER US MH / DS MH	STREET NAME	PIPE MATERIAL	YEAR BUILT	PIPE CONDITION	REHABED R&R NEW	R&R (LF)	LINE (LF)	NEW PIPE (LF)	PIPE MATERIAL	PIPE SIZE (IN)	LINER MATERIAL	LINER THICKNESS (IN)	REACH LENGTH (FT)	REACH COMPLETION DATE
4950220049502200A	FIGUEROA ST (3400)	VCP	1913	E	Rehabed	59.0			VCP	8			140.0	11/12/09
4330805043308057A	ELLENVIEW AVE (5000)	VCP	1964	E	Rehabed	34.0			VCP	8			324.0	11/09/09
3900506939005072A	KINZIE ST (19160)	VCP	1957	E	Rehabed	8.0			VCP	8			325.0	11/05/09
4461014344610144A	LOY LN (2400) #1335	VCP	1956	E	Rehabed	25.0			VCP	8			239.0	11/04/09
4461015944610189A	EAGLE ROCK BLVD (5000)	CON	1925	E	Rehabed	8.0			VCP	10			354.0	11/03/09
6130102361301033A	WILMINGTON BLVD (1600)	VCP	1932	E	Rehabed	24.0			VCP	8			310.0	11/02/09
5170501751705036A	MUIRFIELD RD (1100S)	CON	1926	E	Rehabed	57.0			VCP	8			350.0	10/30/09
5150510351505102A	TEMPLE ST (700)	VCP	1895	E	Rehabed	16.0			VCP	8			190.0	10/28/09
4681431649402022A	SIVLERLAKE BLVD (1800) #767	CIP	1929	E	R&R	351.0			VCP	8			351.0	10/23/09
5380104553801057A	PORTER ST ALLEY (2300)	VCP	1914	E	Rehabed	20.0			VCP	8			277.0	10/22/09
4940202249402035A	SILVERLAKE BLVD (2000) #784	CIP	1929	E	R&R	287.0			VCP	8			287.0	10/20/09
5151011651510114A	INEZ ST (2100)	VCP	1925	E	Rehabed	16.0			VCP	6			300.0	10/20/09
5161207651612091A	CROCKER ST (500)	VCP	1896	E	Rehabed	8.0			VCP	8			327.0	10/15/09
4940203549402068A	SILVERLAKE BLVD (1900) #783	CIP	1929	E	R&R	271.0			VCP	8			271.0	10/15/09
4940206849402070A	SILVERLAKE BLVD (1900) #1366	CIP	1929	E	R&R	229.0			VCP	8			229.0	10/08/09
4461011144610112A	ELLENWOOD DR (5100)	CON	1925	E	R&R	78.0			VCP	10			78.0	10/06/09
4940206949402070A	SILVERLAKE BLVD (1900) #779	CIP	1929	E	R&R	53.0			VCP	8			53.0	10/05/09
4940207049402097A	SILVERLAKE BLVD (1900) #778	CIP	1929	E	R&R	184.0			VCP	8			184.0	10/01/09
5610207156102059A	ROYAL CT ALLEY (200) #1336	VCP	1926	E	R&R	283.0			VCP	8			283.0	09/30/09
4951403249514010A	DALY ST (2000) #1269	VCP	1903	E	R&R	264.0			VCP	8			264.0	09/25/09
4320501143205009A	KENWATER ALLERY B #1201	Unknown	1959	E	Rehabed	10.0			VCP	8			400.0	09/21/09
4320501843205011A	KENWATER AVE ALLEY #1200	Unknown	1959	E	Rehabed	10.0			VCP	8			400.0	09/18/09
4711606647116100A	SCHUYLER RD (1000)	VCP	Unknown	E	Rehabed	6.0			VCP	6			92.0	09/17/09
4461111144611136A	HARTWICK ST (5100)	VCP	1930	E	Rehabed	15.0			VCP	8			250.0	09/16/09
5590400955904011A	SLAUSON AVE (4200)	VCP	1940	E	Rehabed	8.0			VCP	8			250.0	09/15/09
5590400755904009A	SLAUSON AVE (4300)	VCP	1940	E	Rehabed	8.0			VCP	8			255.0	09/14/09
49510082495110097A	WORKMAN ST (2400)	VCP	894	E	Rehabed	30.0			VCP	8			350.0	09/11/09
4951403449514014A	WORKMAN ST (2000)	VCP	1903	E	Rehabed	10.0			VCP	8			265.0	09/10/09
4721605647216062A	STONE CANYON RD (1200)	VCP	1933	E	Rehabed	10.0			VCP	8			352.0	09/10/09
3551400635514005A	HORACE ST (20600)	VCP	1965	E	Rehabed	32.0			VCP	8			312.0	09/08/09
4430207044302071A	CAMARILLO ST (11200)	VCP	1927	E	Rehabed	6.0			VCP	8			291.0	09/04/09
4431603944316048A	FLOYD TERRACE (3397)	VCP	Unknown	E	Rehabed	35.0			VCP	8			97.0	09/01/09
4431604844316065A	FLOYD TERRACE (3389)	VCP	Unknown	E	Rehabed	62.0			VCP	8			186.0	08/31/09
4460503844605008A	SIERRA VILLA DR (5300)	VCP	1925	E	R&R	236.0			VCP	6			236.0	08/28/09
4940602549406024A	MOHAWK ST (1600)	VCP	1916	E	Rehabed	10.0			VCP	6			118.0	08/27/09
4281414542814149A	VENTURA CANYON AVE (5000)	VCP	1957	E	Rehabed	16.0			VCP	8			252.0	08/26/09
4281514542815144A	HESBY ST (1200)	VCP	1951	E	Rehabed	8.0			VCP	8			254.0	08/25/09
4421009844210065A	DIXIE CANYON AVE (3900)	VCP	1935	E	Rehabed	6.0			VCP	8			289.0	08/24/09
4961005449610067A	VALLEY BLVD (5200)	VCP	1939	E	Rehabed	12.0			VCP	8			303.0	08/21/09

PIPE INFORMATION					CONSTRUCTION INFORMATION									
PIPE ID NUMBER US MH / DS MH	STREET NAME	PIPE MATERIAL	YEAR BUILT	PIPE CONDITION	REHABED R&R NEW	R&R (LF)	LINE (LF)	NEW PIPE (LF)	PIPE MATERIAL	PIPE SIZE (IN)	LINER MATERIAL	LINER THICKNESS (IN)	REACH LENGTH (FT)	REACH COMPLETION DATE
4460703044607044A	VINCENT AVE (5300)	VCP	1927	E	Rehabed	8.0			VCP	8			215.0	08/19/09
5370410253704089A	ELWOOD ST (1400)	VCP	1914	E	Rehabed	8.0			VCP	8			265.0	08/19/09
5610211256102103A	WAVECREST CT (200)	VCP	1935	E	Rehabed	8.0			VCP	6			99.0	08/18/09
3911512439116064A	QUARTZ AVE ALLEY (19000)	VCP	1956	E	Rehabed	8.0			VCP	8			187.0	08/15/09
4331200343312002A	FAIRHAVEN AVE (5000)#1180	VCP	1964	E	Rehabed	18.0			VCP	8			324.0	08/14/09
4331200243312001A	FAIRHAVEN AVE (5800)#1206	VCP	1964	E	Rehabed	10.0			VCP	8			291.0	08/13/09
5161208151612080A	5TH ST (800)	VCP	1896	E	R&R	276.0			VCP	8			276.0	08/13/09
4331200143205163A	FAIRHAVEN AVE (5800)#1207	VCP	1964	E	Rehabed	10.0			VCP	8			390.0	08/12/09
3910408439104085A	ROMAR PL (19000)	VCP	1956	E	Rehabed	23.0			VCP	8			190.0	08/11/09
4320204043202041A	ARCHWOOD ST (23000)	Unknown	1959	E	Rehabed	28.0			VCP	8			212.0	08/10/09
5151301451513116A	CLARENCE ST (670)	CON	1925	E	Rehabed	16.0			VCP	12			300.0	08/05/09
4390211143902058A	SERRANIA DR (4800)	VCP	1963	E	Rehabed	25.0			VCP	8			104.0	08/05/09
5161516651615165A	15TH ST (700)	VCP	1900	E	Rehabed	8.0			VCP	8			330.0	08/04/09
4000307940003085A	GLENOAKS BLVD (8000)	VCP	1959	E	Rehabed	13.0			VCP	8			209.0	08/03/09
3981104839810044A	COVELLO ST (15500)	VCP	1954	E	Rehabed	9.0			VCP	8			308.0	07/31/09
4941420149414200A	MIRAMAR ST (2000)	CON	1921	E	R&R	210.0			VCP	6			210.0	07/31/09
5220803752208038A	PASEO MIRAMAR (500)	VCP	1927	E	Rehabed	14.0			VCP	8			254.0	07/29/09
5170116151702141A	COUNTRY CLUB DR (4300)	VCP	1912	E	R&R	336.0			VCP	8			336.0	07/27/09
6041503260415024A	SENATOR AVE (24400)	VCP	1961	E	Rehabed	8.0			VCP	8			248.0	07/22/09
4940901549409067A	VIRGIL AVE (300)	VCP	1921	E	Rehabed	8.0			VCP	8			360.0	07/21/09
6240110462401105A	21ST ST (400)	VCP	1917	E	Rehabed	8.0			VCP	8			278.0	07/20/09
4941513949415141A	SUNSET BLVD (1000)	VCP	1897	E	R&R	53.0			VCP	8			53.0	07/17/09
5350410753514116A	CHESAPEAKE AVE (3500)	VCP	1959	E	Rehabed	17.0			VCP	8			343.0	07/17/09
3601502336015022A	WENTWORTH ST (7800)	VCP	1956	E	Rehabed	10.0			VCP	10			322.0	07/16/09
5181115651811157A	COLOGNE ST (2000)	VCP	1927	E	Rehabed	22.0			VCP	8			194.0	07/16/09
3601515636015128A	FENWICK ST (7800)	VCP	1975	E	Rehabed	20.0			VCP	8			455.0	07/15/09
5200604652006057A	BUNDY DR (724)	VCP	1927	E	Rehabed	55.0			VCP	12			341.0	07/15/09
4660507946708109A	GARVANZA AVE (100)	VCP	1910	E	Rehabed	180.0			VCP	8			321.0	07/10/09
4670811546708116A	GARRISON DR (6200)	VCP	1925	E	Rehabed	49.0			VCP	6			49.0	07/10/09
4330805743308056A	EILAT ST (24000)	VCP	1964	E	Rehabed	10.0			VCP	8			322.0	07/10/09
4321207143212063A	FARRALONE AVE (5000)	VCP	1963	E	Rehabed	15.0			VCP	8			221.0	07/09/09
3901604239016041A	RAYEN ST (17100)	VCP	1960	E	Rehabed	30.0			VCP	8			400.0	07/08/09
3881404138814042A	MERCEDES AVE (9000)	VCP	1955	E	Rehabed	14.0			VCP	8			107.0	07/07/09
3881409438814095A	RANGOON ST (13300)	VCP	1952	E	Rehabed	11.0			VCP	8			330.0	07/07/09
3881408038814093A	URBANA AVE (8900)	VCP	1952	E	Rehabed	10.0			VCP	8			244.0	07/07/09
3910801639108025A	HALLACK AVE (9000)	VCP	1956	E	Rehabed	8.0			VCP	8			250.0	07/03/09
<b>CIP No. C510</b>	<b>Project Title: Rehab Program - FY 2009/2010</b>							<b>Award Date: N/A</b>					<b>Completion Date: 06/30/10</b>	
4320906143209048A	OSTIN AV (5700)	VCP	1963	E	Rehabed		327.1			8	PVC	0.24	327.1	06/23/08
4900303749003043A	LINDA FLORA DR (11500)	VCP	1950	E	Rehabed		221.4			8	PVC	0.24	221.4	07/02/09
5370312653703144A	WALNUT ST (1300)	VCP	1907	E	Rehabed		329.5			8	PVC	0.24	329.5	07/07/09
5660509056605091A	93RD ST (200)	CON	1930	E	Rehabed		338.0			8	PVC	0.24	338.0	07/10/09
4960919849609183A	ITHACA AV (5000)	VCP	1946	E	Rehabed		342.0			8	PVC	0.24	342.0	07/15/09
3851005738510066A	PALI AV (9000)	VCP	1965	E	Rehabed		214.0			8	PVC	0.24	214.0	08/14/09
4910203249102123A	DEL RESTO DR (1300)	VCP	1965	E	Rehabed		60.0			8	PVC	0.24	60.0	08/14/09
5580504255805043A	60TH ST (3600)	CON	1924	E	Rehabed		261.5			8	PVC	0.24	261.5	09/15/09
5200206552002073A	HELENA DR 19 (100)	CON	1939	E	Rehabed		224.4			8	PVC	0.24	224.4	09/16/09
4931615049316136A	VERMONT AV S (600)	VCP	1928	E	Rehabed		236.8			8	PVC	0.24	236.8	10/14/09
3501101935011018A	COBALT ST	VCP	1966	E	Rehabed		157.0			10	PVC	0.24	157.0	10/23/09
5180601651806222A	LA CIENEGA BL (1200)	CON	1928	E	Rehabed		321.6			12	PVC	0.3	321.6	10/24/09
5630800956308027A	LINCOLN BLVD R/W	VCP	1941	E	Rehabed		273.0			18	CIPP	0.65	273.0	11/09/09
5370812353708122A	ADAMS BL (1600)	VCP	1913	E	Rehabed		150.6			8	PVC	0.24	150.6	11/24/09

PIPE INFORMATION					CONSTRUCTION INFORMATION									
PIPE ID NUMBER US MH / DS MH	STREET NAME	PIPE MATERIAL	YEAR BUILT	PIPE CONDITION	REHABED R&R NEW	R&R (LF)	LINE (LF)	NEW PIPE (LF)	PIPE MATERIAL	PIPE SIZE (IN)	LINER MATERIAL	LINER THICKNESS (IN)	REACH LENGTH (FT)	REACH COMPLETION DATE
4711403247114033A	TOWER GROVE DR (1000)	VCP	1957	E	Rehabed		247.0			8	PVC	0.24	247.0	01/13/10
5181115651811157A	COLOGNE ST (2000)	VCP	1927	E	Rehabed		194.0			8	PVC	0.24	194.0	01/20/10
4961005449610067A	VALLEY BL (5200)	VCP	1939	E	Rehabed		303.4			8	PVC	0.24	303.4	01/22/10
3541605835416059A	LARWIN AVE (22300)	VCP	1969	E	Rehabed		337.0			8	PVC	0.24	337.0	02/04/10
6041508461403002A	WESTERN AVE (24700) #1361	VCP	1951	E	Rehabed		237.0			8	pvc	0.24	237.0	02/10/10
4700207347002072A	WOODROW WILSON DR	VCP	1953	E	Rehabed		220.0			8	CIPP	0.177	220.0	02/26/10
4461014344610144A	LOY LN (5000) #1335	VCP	1956	E	Rehabed		239.0			8	CIPP	0.177	239.0	03/01/10
4421114344211170A	ALTA MESA DR (3900)	VCP	1964	E	Rehabed		133.0			8	CIPP	0.177	133.0	03/02/10
5360716253607161A	LEIGHTON AVE (1500)	VCP	1930	E	Rehabed		340.0			8	PVC	0.25	340.0	03/09/10
4271011542710117A	BURBANK BLVD (11200)	CON	1939	E	Rehabed		391.0			10	pvc	0.24	391.0	03/11/10
5151301451513116A	CLARENCE ST (670)	CON	1925	E	Rehabed		300.0			12	PVC	0.37	300.0	03/13/10
5150111051505031A	CENTER ST (400)	VCP	1895	E	Rehabed		211.0			8	PVC	0.24	211.0	03/23/10
4410608744106088A	HIGH KNOLL RD (15000) #1411	VCP	1959	E	Rehabed		170.0			8	PVC	0.24	170.0	03/29/10
4940214949402123A	EFFIE ST R/W (1600)	CON	1925	E	Rehabed		247.0			8	PVC	0.24	247.0	04/01/10
5170507451705075A	LUCERNE BL R/W (1200)	VCP	1917	E	Rehabed		165.5			12	PVC	0.24	165.5	04/01/10
4720801347208014A	CLARAY DR (2600)	VCP	1975	E	Rehabed		233.0			8	PVC	0.24	233.0	04/02/10
4720801247208013A	CLARAY DR (2600) #1348	VCP	1975	E	Rehabed		216.0			8	pvc	0.24	216.0	04/02/10
5570617555710014A	AVALON BLVD (6500) #1301	CON	1920	E	Rehabed		330.0			15	PVC	0.37	330.0	04/06/10
5571001455710033A	AVALON BLVD (6500B) #1302	CON	1920	E	Rehabed		329.9			15	PVC	0.37	329.9	04/08/10
5361409153614090A	48TH ST (2000)	VCP	1908	E	Rehabed		309.4			10	PVC	0.24	309.4	05/03/10
4900801449008031A	CHALON RD (10900)	VCP	1937	E	Rehabed		314.0			8	pvc	0.24	314.0	05/24/10
5200604652006057A	BUNDY DR	VCP	1927	E	Rehabed		340.7			12	PVC	0.37	340.7	06/06/10
3581309335813106A	LOUVRE ST (14000)	VCP	1961	E	Rehabed		291.0			8	PVC	0.24	291.0	06/21/10



### Legend

- New (0.6 Miles)
- Replacement (14.2 Miles)
- Rehabed (34.2 Miles)
- Emergency (5.9 Miles)
- Freeway
- City of L.A.

Produced by GIS Group  
Wastewater Engineering Services Division  
Bureau of Sanitation  
City of Los Angeles

Created August 25, 2010

U:\GIS\NIT\Projects\MapRequests\SettlementAgreement\2010\IR&R\_FY09\_10.mxd  
Thomas Bros Data reproduced with permission granted by THOMAS BROS MAP

City of Los Angeles  
FY 2009/10

Sewer Rehabilitation and Replacement  
June 30, 2010



3 1.5 0 3 Miles

